

**STATE OF DELAWARE
DEPARTMENT OF NATURAL RESOURCES
AND ENVIRONMENTAL CONTROL**

MAIL TO:
WATER SUPPLY BRANCH
DIVISION OF WATER RESOURCES
P.O. BOX 1401
DOVER, DELAWARE 19903

WELL COMPLETION REPORT MUST
BE RETURNED WITHIN 30 DAYS
AFTER CONSTRUCTION DATE.


MONITOR / OBSERVATION WELL COMPLETION REPORT

[Handwritten Signature]
Pg 53-6

PLEASE PRINT OR TYPE

PERMIT NO. RL-89-14 LOCAL ID 14
 Owner Mrs. Ernest E. Eubank
 Address 355 W. State St
 City Millsboro State De Zip 19966
 Telephone Number _____
 Consulting Firm/Supervising Geologist (If applicable)
Ernie Consultants Group LTD
 Telephone Number 302-292-8795
 Well Contractor Delmarva Drilling Co
 Date of Completion 5/17/91
 Name of DNREC Contact Person Blair Venable/John Barnett
 Drilling Method Auger

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES NO
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.



WELL CONSTRUCTION

Total depth drilled: 18
 Depth to water 11
 Surveyed Top of Casing Elevations
 Inner _____ Outer _____ Ft. above Sea Level

DRILLERS LOG DESCRIP	TOP OF STRATA	BOTTOM
Fill	0	6
Med Gravel/Tan Sand	6	18

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	8'	
Casing bottom	4"	
Casing diameter		
Casing material	PVC	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	8'	
Screen bottom	18'	
Screen diameter	4"	
Screen material	PVC	

Type of Grout Portland from 0 to 5
 Gravel pack interval from 7 to 18
 Aquifer/Formation screened in: Columbia
 Type of samples (ditch, split spoon, etc.)
split spoon

Samples Logged By: Ernie Consultants
 (Name)
Ernest E. Eubank
 (Title) (Company)

Well Drilled By: Delmarva Drilling Co
 (Company Name)

[Signature] (Signature of Driller in Charge) 5/30/91 (Date)

WATER SUPPLY

SUPPLEMENTAL DRILLERS LOG ATTACHED?
 YES NO
 PAGE 1 OF 1 PAGES