

MAIL TO:  
WATER SUPPLY BRANCH  
DIVISION OF WATER RESOURCES  
P.O. BOX 1401  
DOVER, DELAWARE 19903

STATE OF DELAWARE  
DEPARTMENT OF NATURAL RESOURCES  
AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST  
BE RETURNED 30 DAYS AFTER  
CONSTRUCTION DATE

MONITOR WELL COMPLETION REPORT

Ph11-03 replace Ph11-02

PLEASE PRINT OR TYPE

PERMIT NO. 17945 LOCAL ID \_\_\_\_\_  
Owner USGS  
Address 300 S. New St State DE Zip 19901  
City Doover  
Telephone Number 734-2506  
Consulting Firm/Supervising Geologist (If applicable)  
Judy Bounds  
Telephone Number \_\_\_\_\_  
Well Contractor DGS - Bounds  
Date of Completion 7-13-89

Drilling Method: Auger

WELL CONSTRUCTION

Total depth drilled: 30  
Depth to water ~10  
Surveyed Top of Casing Elevations \_\_\_\_\_ Ft. above Sea Level  
Inner \_\_\_\_\_ Outer \_\_\_\_\_

CASING SEQUENCE

Inner casing	Outer casing
0	
20	
PVC	

SCREEN SEQUENCE

Inner casing	Outer casing
20	
23	
PVC	

Type of Grout Bentonite from 0 to 10  
Gravel pack interval from N/A to \_\_\_\_\_  
Aquifer/Formation screened in: unconfined

Samples Logged By: J. Denver (Name)  
Hydrologist USGS (Company)

Well Drilled By: Delaware Geol. Survey (Company Name)  
Judy Bounds 8/3/89 (Date)  
(Signature of Driller in Charge)

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES [] NO []  
IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

DRILLERS LOG DESCRIP.	TOP OF STRATA	BOTTOM
1 foamy sand, br.	0	5
2 gray silty clay w/ tan mottles	6	12
3 gray silty f. sand	12	20
4 (no returns - sand)	20	25
5 m-c sand + silt	25	30

SUPPLEMENTAL DRILLERS LOG ATTACHED?  
YES [] NO []  
PAGE 1 OF \_\_\_\_\_ PAGES