

✓
AB

MAIL TO:
WATER SUPPLY BRANCH
DIVISION OF WATER RESOURCES
P.O. BOX 1401
DOVER, DELAWARE 19903

STATE OF DELAWARE
DEPARTMENT OF NATURAL RESOURCES
AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST
BE RETURNED 30 DAYS AFTER
CONSTRUCTION DATE

MONITOR WELL COMPLETION REPORT

9131-08

PLEASE PRINT OR TYPE

PERMIT NO. 75218 LOCAL ID #3
Owner Tunnell Companies
Address P.O. Box 368 Long Neck Rd
City Millsboro State DE Zip 19966
Telephone Number 302-945-9300
Consulting Firm/Supervising Geologist (If applicable)

Telephone Number _____
Well Contractor American Water Well Systems
Date of Completion 12/14/88

Drilling Method: Mud Rotary

WELL CONSTRUCTION

Total depth drilled: 26'
Depth to water 5'
Surveyed Top of Casing Elevations
(4' above grade) Ft. above Sea Level
Inner Outer

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	<u>4'</u>	
Casing bottom	<u>6'</u>	
Casing diameter	<u>4"</u>	
Casing material	<u>PVC</u>	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	<u>6'</u>	
Screen bottom	<u>26'</u>	
Screen diameter	<u>4"</u>	
Screen material	<u>PVC</u>	

Type of Grout clay from 0 to 6
Gravel pack interval from 6 to 26
Aquifer/Formation screened in: Columbia


Samples Logged By: _____ (Name)

(Title) _____ (Company)

Well Drilled By: American Water Well Systems
(Company Name)

Ed Kelly
(Signature of Driller in Charge) 12/21/88
(Date)

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES [] NO []
IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.



DRILLERS LOG DESCRIP.	TOP OF STRATA	BOTTOM
<u>top soil</u>	<u>0</u>	<u>1</u>
<u>white clay</u>	<u>1</u>	<u>5</u>
<u>rust sand fine</u>	<u>5</u>	<u>10</u>
<u>white fine m sand</u>	<u>10</u>	<u>26</u>

SUPPLEMENTAL DRILLERS LOG ATTACHED?
YES [] NO []
PAGE 1 OF _____ PAGES