

MAIL TO:
 WATER SUPPLY BRANCH
 DIVISION OF WATER RESOURCES
 P.O. BOX 1401
 DOVER, DELAWARE 19903

STATE OF DELAWARE
 DEPARTMENT OF NATURAL RESOURCES
 AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST
 BE RETURNED 30 DAYS AFTER
 CONSTRUCTION DATE

✓
AKB

MONITOR WELL COMPLETION REPORT


Pi 31-09

PLEASE PRINT OR TYPE

PERMIT NO 75219 LOCAL ID #4
 Owner Junnell Companies
 Address Long Neck Rd PO Box 308
 City Millsboro State DE Zip 19966
 Telephone Number 302 945 9300
 Consulting Firm/Supervising Geologist (If applicable)

IS COMPLETED WELL LOCATED AS SHOWN ON
 APPLICATION FORM? YES [] NO []
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Telephone Number _____
 Well Contractor American Water
 Date of Completion 12/13/88
 Drilling Method: Mud Rotary



WELL CONSTRUCTION

Total depth drilled: 32
 Depth to water 5.32
 Surveyed Top of Casing Elevations
 (2" steel gate) Inner Outer Ft. above Sea Level


DRILLERS LOG DESCRIPT.	TOP OF STRATA	BOTTOM
top soil	0	1
white clay	1	5
white fine sand	5	20
white fine sand	20	32
sand		

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	2'	
Casing bottom	12'	
Casing diameter	4"	
Casing material	PK	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	12'	
Screen bottom	32'	
Screen diameter	4"	
Screen material	PK	



Type of Grout Clay from 0 to 12
 Gravel pack interval from 12 to 32
 Aquifer/Formation screened in: Columbia

Samples Logged By: _____ (Name)
 _____ (Title) _____ (Company)

Well Drilled By: American Water Level Systems
 (Company Name)

E. Kelly 12/20/88
 (Signature of Driller in Charge) (Date)

SUPPLEMENTAL DRILLERS LOG ATTACHED?
 YES [] NO []
 PAGE 1 OF _____ PAGES