

STATE OF DELAWARE
 WATER AND AIR RESOURCES COMMISSION
 Water Resources Division
 Dover, Delaware 19901

WRD-2
 7/69

15

PI 34-15

WELL COMPLETION REPORT

Test Well #5

1. Permit Number: 35476
 Owner of Well: Indian Landing M.H. Park

2. Test Well
 Observation Well
 Production Well
 Well Abandoned? Yes No

3. Total Well Depth 27 feet
 Date Completed _____

4. Grout: Type Cement
 from 20 feet to 0 feet
 from _____ feet to _____ feet

5. Casing: Type Galv. Steel
2 inches to 23 feet
 _____ inches to _____ feet
 Drive Shoe? Yes No

6. Screen Setting:
23 feet to 27 feet

7. Gravel Packed? Yes No
22 feet to 27 feet

13. Well Log

8. Well Head Completion:
 Pitless Adapter _____ Type
12 inches above grade

9. Static Water Level:
4 feet below grade
 _____ feet above grade

10. Pumping Water Level:
22 feet below grade after
2 hours at 45 GPM

11. Permanent Pump Installed?
 Yes No
 a. Shallow Well _____
 Deep Well _____
 b. Reciprocating _____ Rotary _____
 Centrifugal _____ Jet _____
 Submersible _____
 c. Capacity _____ GPM

12. Well Number _____
 (Leave Blank)

*50 P.P.M. NACL. after
 5 hrs. pumping*

Formation	Thickness of Stratum	Depth to Bottom of Stratum
<i>top soil</i>	<i>1</i>	<i>1</i>
<i>brownish yellow fine & medium sand</i>	<i>3</i>	<i>4</i>
<i>light yellow clayey sand</i>	<i>4</i>	<i>8</i>
<i>white sandy clay</i>	<i>7</i>	<i>15</i>
<i>fine to coarse fine & clean white sand</i>	<i>13</i>	<i>28</i>

14. Signature of Water Well Contractor Paul E. White & Sons Inc. Date Dec. 31, 1975