

WATER AND AIR RESOURCES COMMISSION  
 Water Resources Division  
 Dover, Delaware 19901

0243-04  
 EST. 1957

WELL COMPLETION REPORT

1. Permit Number: 40150  
 Owner of Well: Schmidt Farms, Inc.

2. Test Well  
 Observation Well   
 Production Well   
 Well Abandoned? Yes  No

3. Total Well Depth 102 feet  
 Date Completed 4-4-78

4. Grout: Type Cement  
 from 2 feet to 18 feet  
 from      feet to      feet

5. Casing: Type PVC  
0 inches to 42 feet  
     inches to      feet  
 Drive Shoe? Yes  No

6. Screen Setting:  
42 feet to 102 feet

7. Gravel Packed? Yes  No   
40 feet to 102 feet

8. Well Head Completion:  
 Pitless Adapter      Type       
     inches above grade

9. Static Water Level:  
4 feet below grade  
     feet above grade

10. Pumping Water Level:  
25 feet below grade after  
1 hours at 750 GPM

11. Permanent Pump Installed?  
 Yes  No   
 a. Shallow Well   
 Deep Well   
 b. Reciprocating  Rotary   
 Centrifugal  Jet   
 Submersible   
 c. Capacity      GPM

12. Well Number       
 (Leave Blank)

Formation	Thickness of Stratum	Depth to Bottom of Stratum
<u>1/2" sand - fine</u>	<u>0</u>	<u>0</u>
<u>1/2" sand - med</u>	<u>5</u>	<u>5</u>
<u>1/2" sand - med</u>	<u>8</u>	<u>10</u>
<u>fine clay</u>	<u>10</u>	<u>14</u>
<u>1/2" sand - med</u>	<u>15</u>	<u>25</u>
<u>1/2" sand - med</u>	<u>25</u>	<u>42</u>
<u>1/2" sand - med</u>	<u>42</u>	<u>57</u>
<u>1/2" sand - med</u>	<u>55</u>	<u>70</u>
<u>dk. tan sand - med clay</u>	<u>70</u>	<u>102</u>

Signature of Water Well Contractor

Date

John W. Miller

4/10/78