

Qd 31-06

WATER AND AIR RESOURCES COMMISSION
Water Resources Division
Dover, Delaware 19901

WELL COMPLETION REPORT

1. Permit Number: 39171
Owner of Well: John W. Reagan

8. Well Head Completion:
all Pitless Adapter _____ Type _____
_____ inches above grade

2. Test Well
Observation Well _____
Production Well _____
Well Abandoned? Yes _____ No _____

9. Static Water Level:
_____ 10 feet below grade
_____ feet above grade

3. Total Well Depth _____ 61 feet
Date Completed _____ 8-18-77

10. Pumping Water Level:
_____ 15 feet below grade after
_____ 1 hour/ at _____ 61 GPM

4. Grout: Type _____ Cement
from _____ 3 feet to _____ 15 feet
from _____ feet to _____ feet

11. Permanent Pump Installed?
Yes _____ No
a. Shallow Well _____
 Deep Well _____
b. Reciprocating _____ Rotary _____
 Centrifugal _____ Jet _____
 Submersible _____
c. Capacity _____ GPM

5. Casing: Type _____ pvc
_____ 0 inches to _____ 56 feet
_____ inches to _____ feet
Drive Shoe? Yes _____ No

6. Screen Setting:
_____ 56 feet to _____ 61 feet

12. Well Number _____ WATER SUPPLY BRANCH
(Leave Blank) _____
OCT 13 1977

7. Gravel Packed? Yes No _____
_____ 54 feet to _____ 61 feet

Formation	Thickness of Stratum	Depth to Bottom of Stratum
Top Soil	0	1
tan sand - fine to med	1	6
gray clay	6	9
dk tan sand - med	9	15
gray clay	15	28
lt tan sand - med	28	50
tan sand - coarse	50	61

Signature of Water Well Contractor

Date

John W. Reagan

10/14/77

Document 20-06/78/05/10