

MAIL TO:

STATE OF DELAWARE  
DEPARTMENT OF NATURAL RESOURCES  
AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST  
BE RETURNED WITHIN 30 DAYS OF  
CONSTRUCTION DATE

WATER SUPPLY SECTION  
DIVISION OF WATER RESOURCES  
89 KINGS HIGHWAY  
DOVER, DELAWARE 19901  
PHONE: 302-739-3665  
FAX: 302-739-2296

FORMATION LOG

Qd 33-11

PAGE \_\_\_\_\_ OF \_\_\_\_\_ PAGES

PLEASE PRINT OR TYPE - ILLEGIBLE OR INCOMPLETE FORMS WILL BE RETURNED

PERMIT# 198346-w	LOCAL ID# 332 2.00 18400	
PROPERTY OWNER Tidewater		
WELL CONTRACTOR American Water Well Systems, Inc.	LIC# 6008	
DESCRIPTION	TOP OF STRATA	BOTTOM OF STRATA
Topsoil	0	1
Tan Fine to Medium Sand	1	3
White Fine to gravel	3	25
Tan Fine to Coarse Sand	25	30
Iron Ore	30	33
Gray Clay	33	36
Gray Fine Sand with Clay	36	45
Clay	45	60
White Fine to Medium Sand	60	121
Tan Fine to Coarse Sand with Tan Clay / Orange Clay	121	137
Tan Clay with Orange	137	140

OTHER COMMENTS: Orange to Tan Clay comes in quick after 100'

RECEIVED  
FEB 5 2004  
WATER SUPPLY

I HEREBY AFFIRM THE INFORMATION I HAVE SUBMITTED IS ACCURATE AND CORRECT  
Signature of Well Driller in Charge: *Christopher Leaf*  
License#: 4349  
Date: 01/13/04