

WATER AND AIR RESOURCES COMMISSION  
 Water Resources Division  
 Dover, Delaware 19901

WELL COMPLETION REPORT

1. Permit Number: 39187  
 Owner of Well: Kenneth F. Colby, Jr.
2. Test Well  
 Observation Well   
 Production Well   
 Well Abandoned? Yes  No
3. Total Well Depth 80 feet  
 Date Completed 8-19-77
4. Grout: Type Concrete  
 from 3 feet to 15 feet  
 from        feet to        feet
5. Casing: Type PVC  
0 inches to 75 feet  
       inches to        feet  
 Drive Shoe? Yes  No
6. Screen Setting:  
75 feet to 80 feet
7. Gravel Packed? Yes  No   
75 feet to 80 feet
8. Well Head Completion:  
1 1/2 Pitless Adapter        Type  
       inches above grade
9. Static Water Level:  
6 feet below grade  
       feet above grade
10. Pumping Water Level:  
12 feet below grade after  
1 hour at 70 GPM
11. Permanent Pump Installed?  
 Yes  No   
 a. Shallow Well   
 Deep Well   
 b. Reciprocating  Rotary   
 Centrifugal  Jet   
 Submersible   
 c. Capacity        GPM
12. Well Number WATER SUPPLY BRANCH  
 (Leave Blank) OCT 13 1977

Qd51-06

Formation	Thickness of Stratum	Depth to Bottom of Stratum
Top soil	0	1
brn med. fine	1	3
brn med. clay	2	10
lt tan med. med	10	50
brn med. med	30	48
wh med. med	40	55
tan med. med fine	60	75
brn med. coarse	75	80

Signature of Water Well Contractor

John W. Miller

Date

10/1/77

187  
 T BE  
 GRANT  
 I DRILLING  
 22 Year  
 2  
 2074  
 1  
 . Sloc  
 Permit No. 39187  
 10-000  
 10-000