

Sheet 2  
 ED  
 Agj

APR 18 1977

WELL COMPLETION REPORT

DELAWARE GEOLOGICAL SURVEY

1. Permit Number: 37349  
 Owner of Well: Clemond Workman

8. Well Head Completion: No Pitless Adapter \_\_\_\_\_ Type \_\_\_\_\_ inches above grade

2. Test Well  
 Observation Well \_\_\_\_\_  
 Production Well   
 Well Abandoned? Yes \_\_\_\_\_ No \_\_\_\_\_

9. Static Water Level:  
 \_\_\_\_\_ 4 feet below grade  
 \_\_\_\_\_ feet above grade

3. Total Well Depth 120 feet  
 Date Completed 3-26-77

10. Pumping Water Level:  
 \_\_\_\_\_ 175 feet below grade after  
 \_\_\_\_\_ 6 hours at 800 GPM *by air comp*

4. Grout: Type Cement  
 from 3 feet to 40 feet  
 from \_\_\_\_\_ feet to \_\_\_\_\_ feet

11. Permanent Pump Installed?  
 Yes \_\_\_\_\_ No   
 a. Shallow Well \_\_\_\_\_  
     Deep Well \_\_\_\_\_  
 b. Reciprocating \_\_\_\_\_ Rotary \_\_\_\_\_  
     Centrifugal \_\_\_\_\_ Jet \_\_\_\_\_  
     Submersible \_\_\_\_\_  
 c. Capacity \_\_\_\_\_ GPM

5. Casing: Type PVC  
 \_\_\_\_\_ 0 inches to 40 feet  
 \_\_\_\_\_ inches to \_\_\_\_\_ feet  
 Drive Shoe? Yes \_\_\_\_\_ No

6. Screen Setting:  
 \_\_\_\_\_ 40 feet to 120 feet

12. Well Number \_\_\_\_\_  
 (Leave Blank)

7. Gravel Packed? Yes  No \_\_\_\_\_  
 \_\_\_\_\_ 38 feet to 120 feet

Formation	Thickness of Stratum	Depth to Bottom of Stratum
Tap Soil	0	1
lt tan sand - Med fine	1	4
brn clay	4	8
lt brn sand - Med w/ clay	8	13
brn sand - Med	12	14
wh sand - Med	14	25
brn sand - Med coarse	25	55
wh sand - Med coarse	55	63
lt brn sand - Med coarse	63	90
wh sand - Med coarse	90	110
lt gray sand - Med	110	130

Signature of Water Well Contractor  
Ideal Well Drillers

Date  
4-4-77