

MAIL TO:  
 WATER SUPPLY BRANCH  
 DIVISION OF WATER RESOURCES  
 P.O. BOX 1401  
 DOVER, DELAWARE 19903

STATE OF DELAWARE  
 DEPARTMENT OF NATURAL RESOURCES  
 AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST  
 BE RETURNED WITHIN 30 DAYS  
 AFTER CONSTRUCTION DATE.

MONITOR WELL COMPLETION REPORT

0914-09

PLEASE PRINT OR TYPE

PERMIT NO. 77438 LOCAL ID 14(200)  
 Owner NCR MILLSBORO WPL SITE  
 Address 459 MILLSBORO STREET  
 City Millsboro State DE Zip 19966  
 Telephone Number 703-831-3700  
 Consulting Firm/Supervising Geologist (if applicable)  
 EARTH STRATEGIES CORP/DAVE KINDIG  
 Telephone Number 703-831-3700  
 Well Contractor DELMARIA DRILLING CO.  
 Date of Completion 2/27/84  
 Name of DNR/EC Contact Person DAVID WEHNER  
 Drilling Method MED CATARY

WELL CONSTRUCTION

Total depth drilled: 60'  
 Depth to water: 14' 2"  
 Surveyed Top of Casing Elevations  
 Inner 114' Outer 114' Ft. above Sea Level

CASING SEQUENCE

Inner casing	Outer casing
3'	
50'	
4"	
PVC	

SCREEN SEQUENCE


Inner casing	Outer casing
50'	
4"	
PVC	

Type of Grout CEMENT from 0 to 45'  
 Gravel pack interval from 47' to 60'  
 Aquifer/Formation screened in: CALUMBIA  
 Type of samples (ditch, split spoon, etc.)  
 SPLIT SPOON

Samples Logged By: LISA GREYDA (Name)  
 FEDERALIST ENVIRONMENTAL STRAT. (Company)

Well Drilled By: Delmaria Drilling Co. (Company Name)  
 Kenneth P. Riche' (Signature of Driller) (Charge)  
 (Date)

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES [X] NO [ ]  
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.



DRILLERS LOG DESCRIP.	TOP OF STRATA	BOTTOM
TOP SOIL	0	1
Med. to coarse SAND	1	20
SAND to coarse SAND	20	55
Med. to coarse SAND	55	70

SUPPLEMENTAL DRILLERS LOG ATTACHED?  
 YES [ ] NO [X]  
 PAGE 1 OF 1 PAGES