

WELL COMPLETION REPORT

QH13-06

1. Permit Number: 34666
 Owner of Well: Curt Steen

Test Well
 Observation Well
 Production Well
 Well Abandoned? Yes No

3. Total Well Depth 75 feet
 Date Completed _____

4. Grout: Type _____
 from _____ feet to _____ feet
 from _____ feet to _____ feet

5. Casing: Type galv.
4 inches to 15 feet
 _____ inches to _____ feet
 Drive Shoe? Yes No

6. Screen Setting:
69 feet to 75 feet

7. Gravel Packed? Yes No
 _____ feet to _____ feet

8. Well Head Completion:
 Pitless Adapter _____ Type _____
24 inches below grade

9. Static Water Level:
12 feet below grade
 _____ feet above grade

10. Pumping Water Level:
26 feet below grade after
2 hours at 45 GPM

11. Permanent Pump Installed?
 Yes No
 a. Shallow Well
 Deep Well _____
 b. Reciprocating _____ Rotary _____
 Centrifugal _____ Jet
 Submersible _____
 c. Capacity 35 GPM

12. Well Number _____
 (Leave Blank)

QH13-06

13. Well Log

Formation	Thickness of Stratum	Depth to Bottom of Stratum
top soil sand	0	25
clay yellow	25	38
sand	38	65
coarse sand stone water	65	75

14. Signature of Water Well Contractor: George J. Quinn Date: 2/24/76