

WELL COMPLETION REPORT

1. Permit Number: 34860
 Owner of Well: Bentley Nursery

8. Well Head Completion: No Pitless Adapter _____ Type _____
 _____ inches above grade

2. Test Well
 Observation Well _____
 Production Well
 Well Abandoned? Yes _____ No _____

9. Static Water Level:
12 feet below grade
 _____ feet above grade

3. Total Well Depth 82 feet
 Date Completed 12-17-75

10. Pumping Water Level:
45 feet below grade after
4 hours at 350 GPM

4. Grout: Type Cement
 from 3 feet to 15 feet
 from _____ feet to _____ feet

11. Permanent Pump Installed?
 Yes _____ No
 a. Shallow Well _____
 Deep Well _____
 b. Reciprocating _____ Rotary _____
 Centrifugal _____ Jet _____
 Submersible _____
 c. Capacity _____ GPM

5. Casing: Type PVC
0 inches to 82 feet
 _____ inches to _____ feet
 Drive Shoe? Yes _____ No

6. Screen Setting:
42 feet to 82 feet

7. Gravel Packed? Yes No _____
38 feet to 82 feet

Q133-04

13. Well Log

Formation	Thickness of Stratum	Depth to Bottom of Stratum
top soil	0	1
yellow sand	1	5
brown clay	5	8
brn sandy clay	8	13
white sand-med	12	35
brown sand - coarse	35	45
white sand med coarse and stones	45	82

14. Signature of Water Well Contractor Ideal Well Drillers Date Dec 18-1975