

1. Permit Number: 36900  
 Owner of Well: Mr Eugene McCrory

Test Well \_\_\_\_\_  
 Observation Well \_\_\_\_\_  
 Production Well   
 Well Abandoned? Yes \_\_\_\_\_ No

3. Total Well Depth 60 feet  
 Date Completed 9-20-76

4. Grout: Type Cement  
 from 0 feet to 15 feet  
 from \_\_\_\_\_ feet to \_\_\_\_\_ feet

5. Casing: Type PVC  
0 inches to 55 feet  
 \_\_\_\_\_ inches to \_\_\_\_\_ feet  
 Drive Shoe? Yes \_\_\_\_\_ No

6. Screen Setting:  
55 feet to 60 feet

7. Gravel Packed? Yes  No \_\_\_\_\_  
53 feet to 60 feet

8. Well Head Completion:  
110 Pitless Adapter \_\_\_\_\_ Type \_\_\_\_\_  
 \_\_\_\_\_ inches above grade

9. Static Water Level:  
4 feet below grade  
 \_\_\_\_\_ feet above grade

10. Pumping Water Level:  
18 feet below grade after  
1 hour at 55 GPM

11. Permanent Pump Installed? Yes \_\_\_\_\_ No   
 a. Shallow Well \_\_\_\_\_  
 Deep Well \_\_\_\_\_  
 b. Reciprocating \_\_\_\_\_ Rotary \_\_\_\_\_  
 Centrifugal \_\_\_\_\_ Jet \_\_\_\_\_  
 Submersible \_\_\_\_\_  
 c. Capacity \_\_\_\_\_ GPM

12. Well Number \_\_\_\_\_  
 (Leave Blank)

13. Well Log

Formation	Thickness of Stratum	Depth to Bottom of Stratum
fill dirt	0	1
lt tan sand - med fine	1	8
lt tan sand fine w/ clay	8	16
tan sand - Med	15	30
lt tan sand - Med	30	50
lt tan sand - Med coarse	27	60

(-41)

14. Signature of the Well Contractor \_\_\_\_\_ Date \_\_\_\_\_