

72464

LOCAL ID

72464

TYPE OF PERMANENT PUMP INSTALLED:

Dr. O'Connor
1/21/88

PUMP MANUFACTURE Grundfos
RATED CAPACITY (GPM) 301
PUMP INTAKE SETTING 573 FT. BELOW GRADE


TEST PERMANENT
DOMESTIC AGRICULTURAL
COMMERCIAL INDUSTRIAL
IRRIGATION PUBLIC
MONITOR DEWATERING
HEAT PUMP RECHARGE HEAT PUMP SUPPLY
OTHER (Specify) _____
REPLACEMENT WELL? YES NO
INSTALLMENT DATE FOR OLD WELL _____
INSTALLMENT METHOD _____

THE COMPLETED WELL IS?
YES NO
A. AT LEAST 5' FROM ANY OVERHANG
B. AT LEAST 50' FROM ANY SEPTIC TANK
C. AT LEAST 10' FROM TOWN SEWER LINE
D. AT LEAST 100' FROM THE NEAREST EDGE OF ANY TILE FIELD

DRILLING METHOD
RED BORED CABLE TOOL
JETTED AIR ROTARY
ROTARY REVERSE WASHED
R (Specify) _____
DEPTH DRILLED 13

THE NEAREST NEIGHBORS (CIRCLE ONE)
SEPTIC, TILE FIELD CESSPOOL OR PRIVY
IS 105' FROM COMPLETED WELL
IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM?
IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS

BEB Q: 34-23 072464



CASING SEQUENCE

INNER	OUTER
0	
38'	
4 1/2"	
PVC	

SCREEN SEQUENCE

INNER	OUTER
58'	
6 1/2"	
PVC	

WRITTEN APPROVAL FOR SCREENING/ GRAVEL PACKING MORE THAN ONE FOOTER MUST BE OBTAINED FROM DNRDC

TYPE: CEMENT BENTONITE CLAY

0 TO 48 FEET
ROUT BACKFILL OF WELL ANNULUS
FROM TO FEET

PACK TYPE #2
48 TO 73 FEET
WATER LEVEL DATE 1/21/88
FT. BELOW (above) GROUND SURFACE
WATER LEVEL: 16 FT. BELOW GRADE
700 HOURS AT 60 GPM

HEAD COMPLETION
LESS ADAPTOR
INCHES ABOVE GRADE

DRILLERS LOG DESCRIPTION | TOP OF STRATA | BOTTOM OF STRATA

Top soil	0	1
Gry cly	1	13
Fn/md snd	13	28
Fn/md snd w/cly lys	28	49
Fn/md snd	49	55
Fn/drse snd	55	69
Ir ore & cly	69	73

SUPPLEMENTAL DRILLERS LOG ATTACHED YES NO
PAGE 1 OF 1 PAGES
COMPANY NAME American Water Well Systems
SIGNATURE OF DRILLER'S CHANGE DATE 1/25/88