

11L
TC.
10/24/00

STATE OF DELAWARE
DEPARTMENT OF NATURAL RESOURCES
AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST
BE RETURNED WITHIN 30 DAYS OF
CONSTRUCTION DATE

FORMATION LOG

Q: 35-25

PAGE 1 OF 1 PAGES

PE - ILLEGIBLE OR INCOMPLETE FORMS WILL BE RETURNED

169150-W

LOCAL ID#

OWNER Ocean View Regional Pumping Station


CONTRACTOR American Water Well Systems, Inc.

LIC# 608

DESCRIPTION	TOP OF STRATA	BOTTOM OF STRATA
Top soil	0'	1'
Tan sand with white clay W	1'	6'
Tan sand with gray clay	6'	19'
Medium / coarse white sand	19'	33'
Medium / coarse tan sand	33'	40'
White clay	40'	56'
Medium / coarse orange sand W	56'	119'
Gray clay W	119'	135'
Medium tan sand	135'	150'
Fine gray sand	150'	165'
Medium / coarse gray sand	165'	205'

47

OTHER COMMENTS:



HEREBY AFFIRM THE INFORMATION I HAVE SUBMITTED IS ACCURATE AND CORRECT

[Signature]
Signature of Well Driller in Charge

608
License#

10/24/00
Date