

WELL COMPLETION REPORT

56594

6094

LOCAL ID

Delmarva Drilling Co.

DATE TEST 6/25/84

TEST TYPE PERMANENT
 AGRICULTURAL
 INDUSTRIAL
 PUBLIC
 DEWATERING
 HEAT PUMP SUPPLY

CEMENT WELL? YES NO
DATE FOR OLD WELL used as
METHOD standby

DRILLING METHOD

- BORED CABLE TOOL
- JETTED AIR ROTARY
- REVERSE WASHED

CITY Delmar
DEPTH 65

CASING SEQUENCE

1st	2nd	3rd	4th
0			
55'			
4"			
PVC			

SCREEN SEQUENCE

1st	2nd	3rd	4th
0			
55'			
65'			
4"			
PVC			

WRITTEN APPROVAL FOR SCREENING/ GRAVEL PACKING MORE THAN ONE AT A TIME MUST BE OBTAINED FROM DNREC

CEMENT BENTONITE CLAY

BACKFILL OF WELL ANNULUS TO 20 FEET

FROM 0 TO 20 FEET

TYPE MUD PIE 2

DRILLER LEVEL: DATE 6/25/84

(low, above) GROUND SURFACE
DRILLER LEVEL 25 FT BELOW GRADE

HOURS AT 25 GPM

WELL COMPLETION: Capped

FEET ABOVE GRADE

TYPE OF PERMANENT PUMP INSTALLED:

PUMP MANUFACTURE _____
RATED CAPACITY (GPM) _____
PUMP INTAKE SETTING _____ FT. BELOW GRADE

THE COMPLETED WELL IS?

- A. AT LEAST 5' FROM ANY OVERHANG YES NO
- B. AT LEAST 50' FROM ANY SEPTIC TANK YES NO
- C. AT LEAST 10' FROM TOWN SEWER LINE YES NO
- D. AT LEAST 100' FROM THE NEAREST EDGE OF ANY TILE FIELD YES NO

THE NEAREST NEIGHBORS (CIRCLE ONE)

SEPTIC TILE FIELD CESSPOOL OR PRIVY
IS 110' FROM COMPLETED WELL.
IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES NO
IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Q.55-06

DRILLERS LOG DESCRIPTION TOP OF STRATA BOTTOM OF STRATA

DRILLERS LOG DESCRIPTION	TOP OF STRATA	BOTTOM OF STRATA
Top soil	0	1
1/4" fn/crs sand	1	10
Gry. fn sand	10	40
Gry. fn crs sand	40	50
Gry/yll. fn/crs sand	50	65

SUPPLEMENTAL DRILLERS LOG ATTACHED YES NO

PAGE 1 OF _____ PAGES

COMPANY NAME Delmarva Drilling Co.

SIGNATURE OF DRILLER IN CHARGE Del Council DATE 6/25/84