

WELL COMPLETION REPORT

1. Well No. 57537
 Owner of Well: Michael Decker

2. Well Type
 Observation Well
 Production Well
 Well Abandoned? Yes No

3. Total Well Depth 35 feet
 Date Completed Aug 16, 1975

4. Grout: Type _____
 from _____ feet to _____ feet
 from _____ feet to _____ feet

5. Casing: Type Galv. steel
2 inches to 31 feet
 _____ inches to _____ feet
 Drive Shoe? Yes No

6. Screen Setting:
31 feet to 35 feet

7. Gravel Packed? Yes No
29 feet to 35 feet

8. Well Head Completion:
 Pelican Adapter _____ Type _____
12 inches above grade

9. Static Water Level:
7 1/2 feet below grade
 _____ feet above grade

10. Pumping Water Level:
25 feet below grade after
2 hours at 50 GPM

11. Permanent Pump Installed? _____
 Yes No
 a. Shallow Well _____
 Deep Well _____
 b. Reciprocating _____ Rotary _____
 Centrifugal _____ Jet _____
 Submersible _____
 c. Capacity _____ GPM

12. Well Number _____
 (Leave Blank)

QJ31-04

13. Well Log

Formation	Thickness of Stratum	Depth to Bottom of Stratum
Upper tan sand	7	7
Light grey silty yellow sand	7	14
grey clay	2	16
grey clay	5	31
grey fine sand little green silt	6	27
grey fine to coarse sand	3	30
grey to coarse sand	2	32
grey to coarse yellowish white sand	3	35
grey to coarse yellowish white sand	2	37
grey to coarse yellowish white sand	1	38

14. Signature of Water Well Contractor Paul S. Whitehead Date Aug 11, 1975