MAIL TO: WATER SUPPLY BRANCH DIVISION OF WATER RESOURCES P.O. BOX 1401 DOVER, DELAWARE 19903

STATE OF DELAWARE DEPARTMENT OF NATURAL RESOURCES AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST BE RETURNED WITHIN 30 DAYS AFTER CONSTRUCTION DATE.

MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE	
PERMIT NO. 8/839 LOCAL ID	IS COMPLETED WELL LOCATED AS SHOWN ON
Owner Bethany Beach	APPLICATION FORM? YES [X] NO[]
Address P.O. Box 109	IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.
CityBethany Beach State DE Zip 19930	_
Telephone Number 1-302-539-8011	_
Consulting Firm/Supervising Geologist (If applicable) Earth Data, Inc.	
Telephone Number 1-301-745-5046	
Well Contractor Shannahan Well Co., Inc.	
Date of Completion March 14, 1990	
Name of DNREC Contact Person Hodak	
Drilling Method Rotary	
WELL CONSTRUCTION Total depth drilled:78	6;32-24
Depth to water	DRILLERS LOG DESCRIP. TOP OF STRATA BOTTOM
Surveyed Top of Casing Elevations	
Ft. above Sea Level	1' CLAY 12 50
Inner Outer	" SANA 50 70
	A CLAY 70 78
CASING SEQUENCE	
Inner casing Outer casing	
Casing top +3	
Casing bottom 68	
Casing diameter 4	
Casing material PVC	
SCREEN SEQUENCE	
Inner casing Outer casing	
Screen top 68	-
Screen bottom 78	
Screen diameter 4	-
Screen material LVC	-II
Type of Grout Cement from to 60	
Gravel pack interval from 60 to 78	
Aquifer/Formation screened in:	
Type of samples (ditch, split spoon, etc.)	
Ditch	
	ABR) 2 3 1990
Samples Logged By: Norman Shannahan, III	
Samples Logged By: NOTHER STREET	NATED SUPERIOR
Dunaidant Champhan Woll Co. To	
President Shannahan Well Co., In (Company)	
(Company)	
Well Drilled By: Shannahan Well Co., Inc. (Company Name)	
Will - Ou	SUPPLEMENTAL DRILLERS LOG ATTACHED?
(Signature of Drille in Charge) (Date,	
(Signature of Drille in Charge) (Date,	