

Owner of Well: Glenn's Mobile Home

Test Well \_\_\_\_\_  
 Observation Well \_\_\_\_\_  
 Production Well   
 Well Abandoned? Yes \_\_\_\_\_ No

Total Well Depth 60 feet  
 Date Completed 8-19-77

Grout: Type Cement  
 from 3 feet to 15 feet  
 from \_\_\_\_\_ feet to \_\_\_\_\_ feet

Casing: Type pvc  
0 inches to 53 feet  
 \_\_\_\_\_ inches to \_\_\_\_\_ feet  
 Drive Shoe? Yes \_\_\_\_\_ No

Screen Setting:  
53 feet to 60 feet

Gravel Packed? Yes  No \_\_\_\_\_  
53 feet to 60 feet

2 1/2 Pitless Adapter \_\_\_\_\_ Type \_\_\_\_\_  
 \_\_\_\_\_ inches above grade

9. Static Water Level:  
2 feet below grade  
 \_\_\_\_\_ feet above grade

10. Pumping Water Level:  
 \_\_\_\_\_ feet below grade after  
1 hour at 70 GPM

11. Permanent Pump Installed?  
 Yes \_\_\_\_\_ No   
 a. Shallow Well \_\_\_\_\_  
    Deep Well \_\_\_\_\_  
 b. Reciprocating \_\_\_\_\_ Rotary \_\_\_\_\_  
    Centrifugal \_\_\_\_\_ Jet \_\_\_\_\_  
    Submersible \_\_\_\_\_  
 c. Capacity \_\_\_\_\_ GPM

12. Well Number \_\_\_\_\_  
 (Leave Blank)

WATER SUPPLY BRANCH  
 OCT 13 1977

Rd11-06

Formation	Thickness of Stratum	Depth to Bottom of Stratum
Well dirt	0	1
bed dirt	1	2
wb clay	2	4
lt tan sand - fine	4	8
brn clay	8	12
lt tan sand - med	12	35
lt tan sand - fine	35	50
brn sand - med	50	60

Nature of Water Well Contractor  
Ideal Well Drillers

Date  
10/3/77