

WELL COMPLETION REPORT

1. Permit Number: 25132
 Owner of Well: State Marine Village

2. Test Well
 Observation Well
 Production Well
 Well Abandoned? Yes No

3. Total Well Depth 63 feet
 Date Completed _____

4. Grout: Type Cement
 from 0 feet to 20 feet
 from _____ feet to _____ feet

5. Casing: Type 2" PVC
0 inches to 63 feet
0 inches to _____ feet
 Drive Shoe? Yes No

6. Screen Setting:
58 feet to 63 feet

7. Gravel Packed? Yes No
58 feet to 63 feet

8. Well Head Completion:
 Yes Pitless Adapter: Baker Type _____
 _____ inches above grade

9. Static Water Level:
 _____ feet below grade
 _____ feet above grade

10. Pumping Water Level:
10 feet below grade after
1 hours at 110 GPM

11. Permanent Pump Installed?
 Yes No
 a. Shallow Well Deep Well _____
 b. Reciprocating _____ Rotary _____
 Centrifugal _____ Jet
 Submersible _____
 c. Capacity 110 GPM

12. Well Number _____
 (Leave Blank)

Rd 32-09

13. Well Log

Formation	Thickness of Stratum	Depth to Bottom of Stratum
Clay	17'	17'
Fine white sand	9'	26'
medium " "	9'	35'
Fine " " w/ clay	5'	40'
Coarse " "	10'	50'
medium " "	5'	55'
Coarse brown sand	8'	63'

14. Signature of Water Well Contractor _____ Date 1-21-76