

STATE OF DELAWARE  
WATER AND AIR RESOURCES COMMISSION  
Water Resources Division  
Dover, Delaware 19901

WELL COMPLETION REPORT

Permit Number: 36183  
 Name of Well: Diva Smith  
 3. Well Head Completion: Articulated Adapter Baker Type \_\_\_\_\_ inches above grade

Test Well \_\_\_\_\_  
 Observation Well \_\_\_\_\_  
 Production Well I  
 Well Abandoned? Yes \_\_\_\_\_ No I

Total Well Depth 100 feet  
 Date Completed 6-23-76

Drout: Type None  
 from \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 from \_\_\_\_\_ feet to \_\_\_\_\_ feet

Casing: Type 2" PVC  
 inches to 100 feet  
 inches to \_\_\_\_\_ feet  
 Drift Shoe? Yes \_\_\_\_\_ No I

Screen Setting:  
75 feet to 100 feet

Gravel Packed? Yes \_\_\_\_\_ No I  
75 feet to 100 feet

9. Static Water Level:  
16 feet below grade  
 \_\_\_\_\_ feet above grade

10. Pumping Water Level:  
20 feet below grade after  
2 hours at 45 GPM

11. Permanent Pump Installed:  
 Yes I No \_\_\_\_\_  
 a. Shallow Well I Deep Well \_\_\_\_\_  
 b. Reciprocating \_\_\_\_\_ Rotary \_\_\_\_\_  
 Centrifugal \_\_\_\_\_ Jet \_\_\_\_\_  
 Submersible \_\_\_\_\_  
 c. Capacity 10 GPM  
 12. Well Number \_\_\_\_\_  
 (Leave Blank)

Well Log	Formation	Thickness of Stratum	Depth to Bottom of Stratum
<u>fine gray sand</u>		<u>10'</u>	<u>10'</u>
<u>1" dark "</u>		<u>10'</u>	<u>20'</u>
<u>blue clay</u>		<u>60'</u>	<u>80'</u>
<u>fine gray sand</u>		<u>10'</u>	<u>90'</u>
<u>reddish-brown gray sand</u>		<u>10'</u>	<u>100'</u>