

WELL COMPLETION REPORT

JUN 22 1977

1. Permit Number: 37639 #1
 Owner of Well: B.E.T. Sino

2. Test Well _____
 Observation Well _____
 Production Well _____
 Well Abandoned? Yes No

3. Total Well Depth 175 feet
 Date Completed 6-25-77

4. Grout: Type Cement
 from 0 feet to 150 feet
 from _____ feet to _____ feet

5. Casing: Type 6" PVC
6 inches to 175 feet
 _____ inches to _____ feet
 Drive Shoe? Yes _____ No

6. Screen Setting:
155 feet to 175 feet

7. Gravel Packed? Yes No
155 feet to 175 feet

8. Well Head Completion:
yes Pitless Adapter Baker Type _____
 _____ inches ~~above~~ grade

9. Static Water Level:
5 feet below grade
 _____ feet above grade

10. Pumping Water Level:
10 feet below grade after
2 hours at 175 GPM

11. Permanent Pump Installed?
 Yes No _____
 a. Shallow Well _____
 Deep Well _____
 b. Reciprocating _____ Rotary _____
 Centrifugal _____ Jet _____
 Submersible
 c. Capacity 150 GPM

12. Well Number _____
 (Leave Blank)

R:25-04

Formation	Thickness of Stratum	Depth to Bottom of Stratum
fine off white sand	20'	20'
gray clay	25'	45' (-42)
course off white sand, gravel + clay	25'	70'
course off white sand	50"	120'
medium off white sand	10'	130'
course gray sand, gravel + clay	45'	175'

Signature of Water Well Contractor

Date

B. Sino

6-20-77