

WATER AND AIR RESOURCES COMMISSION  
 Water Resources Division  
 Dover, Delaware 19901

WATER SUPPLY BR

WELL COMPLETION REPORT

APR 21 1977

1. Permit Number: 37976  
 Owner of Well: Darrick Homes  
Apartments 2400

2. Test Well  
 Observation Well   
 Production Well   
 Well Abandoned? Yes  No

3. Total Well Depth 64 feet  
 Date Completed 4-7-77

4. Grout: Type NONE  
 from          feet to          feet  
 from          feet to          feet

5. Casing: Type 2" PVC  
         inches to 64 feet  
         inches to          feet  
 Drive Shoe? Yes  No

6. Screen Setting:  
59 feet to 64 feet

7. Gravel Packed? Yes  No   
59 feet to 64 feet

8. Well Head Completion:  
 Pitless Adapter Bakes  
         inches above grade

9. Static Water Level:  
3 feet below grade  
         feet above grade

10. Pumping Water Level:  
         feet below grade after  
2 hours at 70 GPM

11. Permanent Pump Installed?  
 Yes  No   
 a. Shallow Well   
    Deep Well   
 b. Reciprocating  Rotary   
    Centrifugal  Jet   
    Submersible   
 c. Capacity          GPM

12. Well Number           
 (Leave Blank)

R125-15

Formation	Thickness of Stratum	Depth to Bottom of Stratum
medium fine white sand	10'	10'
fine grey sand	20'	30'
medium coarse white sand	20'	50'
coarse white gravel	14'	64'