

Maximum Depth = 25' +/-
 C105 = 10.5' - 12' BGS
 medium SAND = 12' - 25' BGS

Qh13-09



DUFFIELD ASSOCIATES
 Consultants in the Geosciences

OBSERVATION WELL OB-3

Permit No : 212420

(Page 1 of 2)

The Landings at Pepper Creek
 Hydrogeological Evaluation
 Dagsboro, DE
 6143.YC

Date Started : November 30, 2005
 Date Completed : November 30, 2005
 Logged by : JSD
 Weather : Sunny, 60's
 Driller/Agency : G Truver Sr/Walton Corp

Drilling Equipment : ATV-mounted CME 55
 Drilling Methods : 4.25" H.S.A.
 Surface Elevation : 18.5 feet
 Northing : 63,737 U.S. Meters DE SPC NAD 83
 Easting : 218,269 U.S. Meters DE SPC NAD 83

Depth in feet	Surf. Elev. 18.5 ft	GRAPHIC	USCS	USDA	Sample Condition	Water Levels	SAMPLES	Sample Number	Blows per 6 inches	Recovery (ft)	Well Construction Details	WATER LEVEL	Observation Well 212420 Top of Well Elev. PVC = 21.42 Steel Casing Rim 22.28 Surf. Elev. 18.5 ft
					Remolded Undisturbed	During Drilling							
0	18.2							1A	1-1-2-2	1.5			
								1B					
2								2	2-2-2-2	1.5	2" Schedule 40 PVC Solid Well Casing		
4			SP	S				3	2-3-3-3				
6								4	3-4-4-5	1.6		Cement/Bentonite Grout	
8	10.5							5A	5-9-15-13	1.5			
9.4			SP	S/L/S				5B					
10			SP-SM	LS/S				6A	7-8-11-14	2.0			
8.0								6B					
12	6.5		CL	CL				7		2.0			
14			SP-SM	LS/S									

NOTES:

1. Test boring terminated at 25.0 feet +/- below existing ground surface (b.e.g.s.).
2. Some topsoil removed for previous clearing.
3. Wet-on-spoon at 16.0 feet +/-; water level within the augers at 17.4 feet +/- with the bottom of the augers at 14.0 feet +/- b.e.g.s.
4. Observation Well MW-1 (DNREC ID 212420) installed upon completion.
5. Auger boring performed in general accordance with ASTM D 1452.

6. Split-barrel sampling performed in general accordance with the Method for Penetrative Test and Split-Barrel Sampling (ASTM D 1586).
7. Soil descriptions performed in general accordance with ASTM D 2488, the Practice for Description and Identification of Soils (Visual-Manual Procedure).



The Landings at Pepper Creek
 Hydrogeological Evaluation
 Dagsboro, DE
 6143.YC

Date Started : November 30, 2005
 Date Completed : November 30, 2005
 Logged by : JSD
 Weather : Sunny, 60's
 Driller/Agency : G Truver Sr./Walton Corp

Drilling Equipment : ATV-mounted CME 55
 Drilling Methods : 4.25" H.S.A.
 Surface Elevation : 18.5 feet
 Northing : 63,737 U.S. Meters DE SPCNAD 83
 Easting : 218,269 U.S. Meters DE SPCNAD 83

Depth in feet	Surf. Elev. 18.5 ft	GRAPHIC	USCS	USDA	Sample Condition Remolded Undisturbed	Water Levels During Drilling	SAMPLES	Sample Number	Blows per 6 Inches	Recovery (ft)	Well Construction Details	WATER LEVEL	Observation Well 212420 Surf. Elev. 18.5 ft
14			SP-SM	LS/S				8	3-8-8-8	1.4			
16	2.5		SP-SM	LS/S				9	8-9-6-6	2.0			
18			SP-SM	LS/S				10	2-3-3-6	1.5	2" Schedule 40 PVC Screened Well Casing - 0.020 slot		
20	-1.5		SM	SL+				11	3-2-3-4	1.4			
22	-3.5		SP-SM	LS/S				12	WR-WR-2	0.7			
24			SP-SM	LS/S				13	3-3-5	1.1			
26	-6.5												
28													

NOTES:

1. Test boring terminated at 25.0 feet +/- below existing ground surface (b.e.g.s.).
2. Some topsoil removed for previous clearing.
3. Wet-on-spoon at 16.0 feet +/-; water level within the augers at 17.4 feet +/- with the bottom of the augers at 14.0 feet +/- b.e.g.s.
4. Observation Well MW-1 (DNREC ID 212420) installed upon completion.
5. Auger boring performed in general accordance with ASTM D 1452.
6. Split-barrel sampling performed in general accordance with the Method for Penetrative Test and Split-Barrel Sampling (ASTM D 1586).
7. Soil descriptions performed in general accordance with ASTM D 2488, the Practice for Description and Identification of Soils (Visual-Manual Procedure).