

MAIL TO:
WATER SUPPLY BRANCH
DIVISION OF WATER RESOURCES
P.O. BOX 1401
DOVER, DELAWARE 19903

STATE OF DELAWARE
DEPARTMENT OF NATURAL RESOURCES
AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST
BE RETURNED WITHIN 30 DAYS
AFTER CONSTRUCTION DATE.

MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. 78215 LOCAL ID 6S
 Owner As Eng
 Address 2120
 City Newark State DE Zip 19716
 Telephone Number 451-7468
 Consulting Firm/Supervising Geologist (If applicable)
W. Ritter
 Telephone Number 451-2418
 Well Contractor DGS
 Date of Completion 5/9/89
 Name of DNREC Contact Person ?
 Drilling Method Auger

WELL CONSTRUCTION

Total depth drilled: 14.7
 Depth to water 7.5
 Surveyed Top of Casing Elevations
 Inner NA Outer NA Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	7.0'	
Casing bottom	12.7'	
Casing diameter	1.25"	
Casing material	PVC	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	12.7'	
Screen bottom	14.7'	
Screen diameter	1.25"	
Screen material	PVC	

Type of Grout MENTONITE from 0 to 2.5
 Gravel pack interval from NA to NA
 Aquifer/Formation screened in: COLUMBIA
 Type of samples (ditch, split spoon, etc.)
N/A

Samples Logged By: R.E. BOWMDS
(Name)

SE. RES. TECH DGS
(Title) (Company)

Well Drilled By: DGS
(Company Name)

R.E. BOWMDS 6/6/89
(Signature of Driller in Charge) (Date)

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES [] NO [x]
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Moved 195' E & 50' S

Pe32-10

DRILLERS LOG DESCRIP.	TOP OF STRATA	BOTTOM
<u>BROWN SAND TOPSOIL</u>	0	1.0
<u>ORANGE M. SAND w/ TR. CLAY</u>	1.0	4.0
<u>GRAY BROWN MUD F-M SAND & CLAY</u>	4.0	8.5
<u>GRAY M-C SAND w/ TR. GRAVEL</u>	8.5	14.7

SUPPLEMENTAL DRILLERS LOG ATTACHED? YES [] NO [x]
 PAGE 1 OF 1 PAGES