

MAIL TO:  
 WATER SUPPLY BRANCH  
 DIVISION OF WATER RESOURCES  
 P.O. BOX 1401  
 DOVER, DELAWARE 19903

STATE OF DELAWARE  
 DEPARTMENT OF NATURAL RESOURCES  
 AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST  
 BE RETURNED WITHIN 30 DAYS  
 AFTER CONSTRUCTION DATE.

MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. 78220 LOCAL ID 11S  
 Owner Ag. Eng.  
 Address 1100  
 City NE. A.B.R. State DC Zip 19716  
 Telephone Number 451-7418  
 Consulting Firm/Supervising Geologist (If applicable)  
W. Ritter  
 Telephone Number 451-7460  
 Well Contractor DGS  
 Date of Completion 5/9/89  
 Name of DNREC Contact Person ?  
 Drilling Method Auger

IS COMPLETED WELL LOCATED AS SHOWN ON  
 APPLICATION FORM? YES [ ] NO [X]  
 IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Moved 165' E to  
 85' S

Pe32-15

WELL CONSTRUCTION

Total depth drilled: 14.7  
 Depth to water 7.5  
 Surveyed Top of Casing Elevations  
 Inner 11.2 Outer 11.2 Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	<u>11.6</u>	
Casing bottom	<u>12.7</u>	
Casing diameter	<u>12"</u>	
Casing material	<u>PVC</u>	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	<u>12.7</u>	
Screen bottom	<u>14.7</u>	
Screen diameter	<u>1.25"</u>	
Screen material	<u>PVC</u>	

Type of Grout BENTONITE from 0 to 6.5  
 Gravel pack interval from NP to   
 Aquifer/Formation screened in: COLUMBIA  
 Type of samples (ditch, split spoon, etc.)  
N/A

Samples Logged By: R.G. Bounds (Name)  
Res. Tech. (Title) DGS (Company)

Well Drilled By: DGS (Company Name)  
Robert E. Bounds (Signature of Driller in Charge) 6/1/89 (Date)

DRILLERS LOG DESCRIP.	TOP OF STRATA	BOTTOM
BROWN SANDY TOPSOIL	0	1.0
ORANGE - BROWN M SAND w/ TR. CLAY	1.0	4.0
GRAY & BROWN MOD. M-F SANDY CLAY	4.0	7.5
GRAY M-C SAND w/ TR. GRAVEL	7.5	14.7

SUPPLEMENTAL DRILLERS LOG ATTACHED?  
 YES [ ] NO [X]  
 PAGE 1 OF 1 PAGES