P.O. BOX 530
SEAFORD, DE 19973

American WATER WELL SYSTEMS

(302) 629-379
(302) 856-379
(302) 734-332

CUSTOMER Kenny Hall JOB K1971

ADDRESS Coverdale DATE 3/22/90

LOCATION 45' west of house

Od24-06

FEET FROM GROUND SURFACE 0 TO.....	WELL LOG
0-20	Fine orange sand
20-55	Coarse orange sand
55-75	Coarse gravel (1/4) rocks
75-85	Fine white sand
85-100	Medium orange sand

GROUND 1' — 100' TOTAL DEPTH FT. — 92' CASING — SCREEN 10'

WELL NO. #1	DIAMETER OF WELL 4"	DEPT. OF WELL 100'
HRS. PUMPED 1 1/2	SLOT SIZE 016	TYPE OF CASING PVC
CAPACITY G.P.M. 50	DRILLING MACHINE NO. D-4	LENGTH OF CASING 90'
STATIC LEVEL 6'	DRILLER L. Jurek	DISTANCE TO TOP OF SCREEN 9
PUMPING LEVEL 18'	GRAVEL #2	TYPE SCREEN PVC
SPECIFIC CAPACITY	BAGS OF ~~CEMENT~~ clay 2	SIZE OF SCREEN 4"
PUMPED WITH air	DATE WELL COMPLETED 3/22/90	
DEPTH OF CEMENT GROUT 80-0	DRILLER'S HELPER L. Jurek	L. Jurek
DEPTH GRAVEL PACKED 100-80		WELL DRILLER'S SIGNATU