MAIL TO:
WATER SUPPLY BRANCH
DIVISION OF WATER RESOURCES
P.O. BOX 1401
DOVER, DELAWARE 19903

STATE OF DELAWARE
DEPARTMENT OF NATURAL RESOURCES
AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST BE RETURNED WITHIN 30 DAYS AFTER CONSTRUCTION DATE.

MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. 78211 LOCAL ID 2S
Owner [illegible]
Address [illegible]
City Newark State DE Zip 19716
Telephone Number 451-2468
Consulting Firm/Supervising Geologist (If applicable)
D. Ritter
Telephone Number 451-2468
Well Contractor DGS
Date of Completion 5/3/88
Name of DNREC Contact Person ?
Drilling Method Auger

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES [ ] NO [X]
IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

moved 15 ft. [illegible]

Pe32-06

WELL CONSTRUCTION

Total depth drilled: 14.7
Depth to water 7.5
Surveyed Top of Casing Elevations
N/A (Inner / Outer) Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	+1.0'	
Casing bottom	12.7'	
Casing diameter	1.25	
Casing material	PVC	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	12.7'	
Screen bottom	14.7'	
Screen diameter	1.25	
Screen material	PVC	

Type of Grout BENTONITE from 0 to 6.3'
Gravel pack interval from N/A to
Aquifer/Formation screened in: COLUMBIA
Type of samples (ditch, split spoon, etc.)
N/A

DRILLERS LOG DESCRIP.	TOP OF STRATA	BOTTOM
BROWN SANDY TOPSOIL	0	1.0
ORANGE-BROWN M. SAND W/ TR. CLAY	1.0	4.0
GRAY & BROWN F-M SANDY CLAY	4.0	8.5
GRAY-TAN M-C SAND W/ TR. GRAVEL	8.5	14.7

Samples Logged By: R E Bounds (Name)
Sr Research Tech (Title) DGS (Company)

Well Drilled By: DGS (Company Name)

Robert E. Bounds (Signature of Driller in Charge) 4/6/88 (Date)

SUPPLEMENTAL DRILLERS LOG ATTACHED?
YES [ ] NO [X]
PAGE 1 OF 1 PAGES

White - Water Supply • Canary - Other • Pink - Owner • Goldenrod - Contractor

Doc. No. 40-08/88/05/03