MAIL TO:
WATER SUPPLY BRANCH
DIVISION OF WATER RESOURCES
P.O. BOX 1401
DOVER, DELAWARE 19903

STATE OF DELAWARE
DEPARTMENT OF NATURAL RESOURCES
AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST BE RETURNED 30 DAYS AFTER CONSTRUCTION DATE

MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. 78225 LOCAL ID 16S
Owner Agway
Address
City Newark State DE Zip 19716
Telephone Number 451-2468
Consulting Firm/Supervising Geologist (If applicable) W. Ritter
Telephone Number 451-7468
Well Contractor DGS
Date of Completion 5/15/85

Drilling Method: Auger

WELL CONSTRUCTION

Total depth drilled: 14.7
Depth to water DS
Surveyed Top of Casing Elevations
N/A Inner Outer Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	+1.0'	
Casing bottom	12.7'	
Casing diameter	1.25"	
Casing material	PVC	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	12.7'	
Screen bottom	14.7'	
Screen diameter	1.25"	
Screen material	PVC	

Type of Grout BENTONITE from 0 to 6.5
Gravel pack interval from N/A to
Aquifer/Formation screened in: COLUMBIA

Samples Logged By: R E Bounds (Name)
Sr. Res. Tech. (Title) DGS (Company)

Well Drilled By: DGS (Company Name)
Robert E Bounds 6/6/89 (Signature of Driller in Charge) (Date)

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES [ ] NO [X]
IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Moved 115' E & 15' S

Pe32-20

DRILLERS LOG DESCRIP.	TOP OF STRATA	BOTTOM
BROWN SANDY TOPSOIL	0	1.0
ORANGE-BROWN M. SAND W/ TR. CLAY	1.0	4.0
GRAY & BROWN MED. F-M SANDY CLAY	4.0	8.5
GRAY M-C SAND W/ TR. GRAVEL	8.5	14.7

SUPPLEMENTAL DRILLERS LOG ATTACHED?
YES [ ] NO [X]
PAGE 1 OF 1 PAGES

White - DNREC Canary - Contractor Pink - Owner

Doc. No. 40-08/88/05/03