MAIL TO:
WATER SUPPLY BRANCH
DIVISION OF WATER RESOURCES
P.O. BOX 1401
DOVER, DELAWARE 19903

**STATE OF DELAWARE**
**DEPARTMENT OF NATURAL RESOURCES**
**AND ENVIRONMENTAL CONTROL**

WELL COMPLETION REPORT MUST BE RETURNED 30 DAYS AFTER CONSTRUCTION DATE

# MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. 78230 LOCAL ID 21S
Owner Ag Sys
Address UTD
City NEWARK State DE Zip 19716
Telephone Number 451-2468
Consulting Firm/Supervising Geologist (If applicable) W. Rotter
Telephone Number 451-2468
Well Contractor DGS
Date of Completion 5/15/89

Drilling Method: Auger

## WELL CONSTRUCTION

Total depth drilled: 14.5
Depth to water 7.5
Surveyed Top of Casing Elevations
Inner N/A Outer Ft. above Sea Level

## CASING SEQUENCE

| | Inner casing | Outer casing |
|---|---|---|
| Casing top | +1.0 | |
| Casing bottom | 12.7' | |
| Casing diameter | 1.25" | |
| Casing material | PVC | |

## SCREEN SEQUENCE

| | Inner casing | Outer casing |
|---|---|---|
| Screen top | 12.7' | |
| Screen bottom | 14.7' | |
| Screen diameter | 1.25" | |
| Screen material | PVC | |

Type of Grout BENT from 0 to 6.5
Gravel pack interval from N/A to
Aquifer/Formation screened in: COLUMBIA

Samples Logged By: R E Bounds (Name)
A. Rot. Tech (Title) DGS (Company)

Well Drilled By: DGS (Company Name)
(Signature of Driller in Charge) 6/6/89 (Date)

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES [ ] NO [X]
IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Moved 85' E + 55' S

Re32-25

| DRILLERS LOG DESCRIP. | TOP OF STRATA | BOTTOM |
|---|---|---|
| BROWN SANDY TOPSOIL | 0 | 1.0 |
| ORANGE-BROWN M SAND W/TR CLAY | 1.0 | 4.0 |
| GRAY-BROWN MUD F-M SANDY CLAY | 4.0 | 8.5 |
| GRAY M-C SAND W/ TR. GRAVEL | 8.5 | 14 |

SUPPLEMENTAL DRILLERS LOG ATTACHED?
YES [ ] NO [X]
PAGE 1 OF 1 PAGES

White - DNREC Canary - Contractor Pink - Owner

Doc. No. 40-08/88/05/03