STATE OF DELAWARE
DEPARTMENT OF NATURAL RESOURCES AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST BE RETURNED WITHIN 30 DAYS AFTER CONSTRUCTION DATE.

MONITOR / OBSERVATION WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. _94981_____ LOCAL ID _____MW2_

Owner ___Homestead Assoc. Inc.___

Address ___2011 Concord Pike_

City ___Wilmington___ State _DE___ Zip _19803_

Telephone Number ___302-651-0275_

Consulting Firm/Supervising Geologist (If applicable)

_____

Telephone Number _____

Well Contractor ___American Water Well Sys. Inc._

Date of Completion ___4/21/93_

Name of DNREC Contact Person _____

Drilling Method ___auger/mud_____

WELL CONSTRUCTION

Total depth drilled: ___17'_____

Depth to water ___4'_____

Surveyed Top of Casing Elevations

_____ _____ Ft. above Sea Level
  Inner   Outer

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	2'	
Casing bottom	2'	
Casing diameter	2"	
Casing material	pvc	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	2'	
Screen bottom	17'	
Screen diameter	2"	
Screen material	pvc	

Type of Grout __clay_____ from __0____ to __2____

Gravel pack interval from ___2_____ to __17_____

Aquifer/Formation screened in: _Columbia_____

Type of samples (ditch, split spoon, etc.)
___Ditch_____

Samples Logged By: _____
                          (Name)

_____
  (Title)   (Company)

Well Drilled By: _American Water Well Sys. Inc._
                     (Company Name)

_____   __4/30/93__
(Signature of Driller in Charge)   (Date)

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM?   YES [X]   NO [ ]

IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

PF42-06

DRILLERS LOG DESCRIP.	TOP OF STRATA	BOTTOM
top soil	0	8"
brown silty fine to medium sand	8"	3'
orange silty fine sd	3'	11'
gray clay/fine to med sand	11'	13'

SUPPLEMENTAL DRILLERS LOG ATTACHED?

YES [ ]   NO [X]

PAGE 1 OF __1___ PAGES

White - Water Supply • Canary - Other • Pink - Owner • Goldenrod - Contractor

DOCUMENT NO. 40-08/87/02/03 - EC 81