Pg 54-13

WALTON CORPORATION

Drilling Contractor

P. O. BOX 1097, NEWARK, DELAWARE 19711

BORING LOG

NAME Townsends Inc. Spray Irrigation Facility ..... PROJECT NO. ... 130-2 .....

Millsboro, DE. ..... SUPERVISOR .....

BORING NO.	DRILLER	DATE
Temp. Piezometer B TW-B	G. Truver	10-30-78
WEATHER	**SURFACE ELEVATION**	**DATUM**
Cool & Windy	25.75 ft.	USGS (approx. @ 1 ft.±)

Sample No.	Sample Depth - Feet From	Sample Depth - Feet To	Depth Strata Feet From	Depth Strata Feet To	Driller's Description of Materials	*Blows A		
1	0	1.5	0		Brn. Silty F Sand	3	7	7
2	1.5	3.0		2.0	Same	6	12	14
			2.0	3.5	Brn. Silt w/Tr. Sand			
3	4.0	5.5	3.5	6.0	Light Brn. Silty F/M Sand	15	37	25
4	6.0	7.5	6.0		Lg. Brn. F Sand w/Some Silt	30	33	37
5	9.0	10.5		12.0	Same	3	9	5
6	14.0	15.5	12.0	18.0	Lg. Brn. Silty F Sand	4	5	10
7	19.0	20.5	18.0	23.0	Lg. Brn. F/C Sand w/Tr. Silt	10	11	14
8	24.0	25.5	23.0		Lg. Brn. Silty F Sand (Wet)	2	3	4
9	29.0	30.5		30.5	Same	2	5	10

BLOWS ON CASING B
0- 1
1- 2
2- 3
3- 4
4- 5
5- 6
6- 7
7- 8
8- 9
9-10
10-11
11-12
12-13
13-14
14-15
15-16
16-17
17-18
18-19
19-20
20-21
21-22
22-23
23-24
24-25
25-26
26-27
27-28
28-29
29-30
30-31
31-32
32-33
33-34
34-35
35-36
36-37
37-38
38-39
39-40
40-41
41-42
42-43
43-44
44-45
45-46
46-47
47-48
48-49
49-50
50-51
51-52
52-53
53-54
54-55
55-56
56-57
57-58
58-59
59-60
60-61

*A Number of blows of 140 lb. hammer dropped 30 in. required to drive 2 in. split-spoon sampler for each of three 6 in. increments.

B Number of blows of 300 lb. hammer dropped 18 in. required to drive ..... in. casing 12 inches.

REMARKS: .....Wet on Spoon @ 23.5.....

.....W/L @ completion ... 23.5.....

GROUND WATER