DEPARTMENT OF NATURAL RESOURCES AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST BE RETURNED 21 DAYS AFTER CONSTRUCTION DATE

WELL COMPLETION REPORT

PERMIT NO. 69601 LOCAL ID #6

OWNER [illegible] Dupont

CONSTRUCTION DATE 6/2/87

PURPOSE: ☐ TEST ☒ PERMANENT

USE: ☐ DOMESTIC ☐ AGRICULTURAL ☐ COMMERCIAL ☐ INDUSTRIAL ☐ IRRIGATION ☐ PUBLIC ☒ MONITOR ☐ DEWATERING ☐ HEAT PUMP RECHARGE ☐ HEAT PUMP SUPPLY ☐ OTHER (Specify)

IS THIS A REPLACEMENT WELL? YES ☐ NO ☒

ABANDONMENT DATE FOR OLD WELL

ABANDONMENT METHOD

DRILLING METHOD

☐ AUGERED ☐ BORED ☐ CABLE TOOL ☐ DRIVEN ☐ JETTED ☐ AIR ROTARY ☒ MUD ROTARY ☐ REVERSE ☐ WASHED ☐ OTHER (Specify)

TOTAL DEPTH DRILLED 20'

CASING SEQUENCE

CASING TOP	FS	
CASING BOTTOM	12'	
CASING DIAMETER	8"	
CASING MATERIAL	PVC	

SCREEN SEQUENCE

SCREEN TOP	12'	
SCREEN BOTTOM	18'	
SCREEN DIAMETER		
SCREEN MATERIAL		

GROUT TYPE: CEMENT ☐ BENTONITE CLAY ☒

OTHER:

FROM 10 TO 11 FEET

NON-GROUT BACKFILL OF WELL ANNULUS

TYPE FROM TO FEET

GRAVEL PACK: TYPE [illegible] 11

FROM 11 TO 18 FEET

STATIC WATER LEVEL DATE 6/2

4 FT. [illegible] GROUND SURFACE

MAXIMUM WATER LEVEL 18 FT. BELOW GRADE

AFTER 18 HOURS AT 8 GPM

WELL HEAD COMPLETION:

TYPE: FILLED/REAPPLIED ☐

OTHER ☒ Capped

[illegible] INCHES ABOVE GRADE

TYPE OF PERMANENT PUMP INSTALLED:

PUMP MANUFACTURE

RATED CAPACITY (GPM) N/A

PUMP INTAKE SETTING FT. BELOW GRADE

THE COMPLETED WELL IS?

	YES	NO
A. AT LEAST 5' FROM ANY OVERHANG	☒	☐
B. AT LEAST 50' FROM ANY SEPTIC TANK	☒	☐
C. AT LEAST 10' FROM TOWN SEWER LINE	☒	☐
D. AT LEAST 100' FROM THE NEAREST EDGE OF ANY TILE FIELD	☒	☐

THE NEAREST NEIGHBORS (CIRCLE ONE)

SEPTIC TILE FIELD CESSPOOL OR PRIVY

[illegible] FROM COMPLETED WELL.

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? ☒ ☐

IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

QF 44-03

RECEIVED

OCT 30 1987

WATER SUPPLY

DRILLERS LOG DESCRIPTION	TOP OF STRATA	BOTTOM OF STRATA
Top soil	0	1
Brn fn/md sand	1	3
Wht cly	3	12
Fn/md sand	12	20

SUPPLEMENTAL DRILLERS LOG ATTACHED YES ☐ NO ☒

PAGE 1 OF ___ PAGES

COMPANY NAME American Water Well Systems

SIGNATURE OF DRILLER IN CHARGE: [illegible] DATE 7/10/87