WATER SUPPLY SECTION
DIVISION OF MARINE RESOURCES
P.O. BOX 778
DOVER, DELAWARE 19903

DEPARTMENT OF NATURAL RESOURCES
AND ENVIRONMENTAL CONTROL

THIS COMPLETION REPORT MUST BE RETURNED 21 DAYS AFTER CONSTRUCTION DATE

WELL COMPLETION REPORT

PERMIT NO. [illegible] LOCAL ID #2

Owner [illegible]

CONSTRUCTION DATE 4/9/87

PURPOSE: ☐ TEST ☒ PERMANENT

USE: ☐ DOMESTIC ☐ AGRICULTURAL ☐ COMMERCIAL ☐ INDUSTRIAL ☐ IRRIGATION ☐ PUBLIC ☐ DEWATERING ☐ HEAT PUMP RECHARGE ☐ HEAT PUMP SUPPLY ☐ OTHER (Specify)

IS THIS A REPLACEMENT WELL? YES ☐ NO ☒

ABANDONMENT DATE FOR OLD WELL

ABANDONMENT METHOD

DRILLING METHOD

☐ AUGERED ☐ SONIC ☐ CABLE TOOL
☐ DRIVEN ☐ JETTED ☐ AIR ROTARY
☒ MUD ROTARY ☐ REVERSE ☐ WASHED
☐ OTHER (Specify)

TOTAL DEPTH DRILLED 10

CASING SEQUENCE

	FROM	TO
CASING TOP	+3	
CASING BOTTOM	3	
CASING DIAMETER	2"	
CASING MATERIAL	PVC	

SCREEN SEQUENCE

	FROM	TO
SCREEN TOP	3	
SCREEN BOTTOM	8	
SCREEN DIAMETER	2"	
SCREEN MATERIAL	PVC	

ENTER ANSWER FOR SCREENED WELL ONLY IF SCREEN IS DIFFERENT FROM CASING

GROUT TYPE: CEMENT ☐ BENTONITE CLAY ☒
OTHER:
FROM 0 TO 4 FEET
NON-GROUT BACKFILL OF WELL ANNULUS
TYPE FROM TO FEET
GRAVEL PACK TYPE Morie II
FROM 4 TO 10 FEET
STATIC WATER LEVEL: DATE 4/9
[illegible] FT. (Above/Below) GROUND SURFACE
PUMPING WATER LEVEL 7 FT. BELOW GRADE
AFTER 3 HOURS AT 3 GPM

WELL HEAD COMPLETION:

TYPE: PITLESS ADAPTOR ☐
OTHER ☒ [illegible]
(Specify) [illegible]

TYPE OF PERMANENT PUMP INSTALLED:

PUMP MANUFACTURE N/A
RATED CAPACITY (GPM)
PUMP INTAKE SETTING FT. BELOW GRADE

THIS COMPLETED WELL IS?

	YES	NO
A. AT LEAST 5' FROM ANY OVERHANG	☒	☐
B. AT LEAST 50' FROM ANY SEPTIC TANK	☒	☐
C. AT LEAST 10' FROM TOILET/SEWER LINE	☒	☐
D. AT LEAST 100' FROM THE NEAREST EDGE OF ANY TILE FIELD	☒	☐

THE NEAREST NEIGHBORS (CIRCLE ONE)

SEPTIC TILE FIELD CESSPOOL OR PRIVY

[illegible] FROM COMPLETED WELL.

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? ☒ ☐

IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

QF54-07

RECEIVED
OCT 30 1987
WATER SUPPLY

DRILLERS LOG DESCRIPTION	TOP OF STRATA	BOTTOM OF STRATA
Top soil	0	1
Brn fn/md sand	1	3
Tn fn/md sand	3	10

SUPPLEMENTAL DRILLERS LOG ATTACHED YES ☐ NO ☒
PAGE 1 OF ___ PAGES
COMPANY NAME American Water Well Systems
SIGNATURE OF DRILLER IN CHARGE: [illegible] DATE 7/10/87

WHITE - [illegible] YELLOW - [illegible] PINK - [illegible]