MAIL TO:
WATER SUPPLY BRANCH
DIVISION OF WATER RESOURCES
P.O. BOX 1401
DOVER, DELAWARE 19903

STATE OF DELAWARE
DEPARTMENT OF NATURAL RESOURCES
AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST BE RETURNED WITHIN 30 DAYS AFTER CONSTRUCTION DATE.

MONITOR WELL COMPLETION REPORT

Q91409 KS

PLEASE PRINT OR TYPE

PERMIT NO. 77439 LOCAL ID (14) 26C
Owner NCR MILLSBORO
Address 499 MITCHELL STR.
City Millsboro State DE. Zip 19966
Telephone Number 703-821-3700
Consulting Firm/Supervising Geologist (If applicable)
ENVIRONMENTAL STRAT. CORP / DAVE KINDIG
Telephone Number 703-821-3700
Well Contractor DELMARVA DRILLING
Date of Completion 2/23/89
Name of DNREC Contact Person DIANE WEHNER
Drilling Method Mud ROTARY

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES [✓] NO [ ]
IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

WELL CONSTRUCTION

Total depth drilled: 100'
Depth to water 14'2"
Surveyed Top of Casing Elevations
N/A (Inner) N/A (Outer) Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	2'	
Casing bottom	82'	
Casing diameter	4"	
Casing material	PVC	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	80'	
Screen bottom	90'	
Screen diameter	4"	
Screen material	PVC	

Type of Grout CEMENT from 0 to 64
Gravel pack interval from 66 to 90
Aquifer/Formation screened in: COLUMBIA
Type of samples (ditch, split spoon, etc.)
split spoon

Samples Logged By: LISA BRYDA (Name)
GEOLOGIST (Title) ENVIRONMENTAL STRAT. (Company)
Well Drilled By: DELMARVA Drilling (Company Name)
Kenneth P. DeRoche 2/23/89
(Signature of Driller in Charge) (Date)

DRILLERS LOG DESCRIP.	TOP OF STRATA	BOTTOM
Top soil	0	1
Coarse tan sand	1	5
Coarse TAN Sand w/ gravel	5	7
Coarse TAN Sand w/ gravel	7	23
Med to COARSE ORANGE SAND	23	58
MED to COARSE ORANGE SAND	58	63
MED to COARSE ORANGE SAND	63	100

SUPPLEMENTAL DRILLERS LOG ATTACHED?
YES [ ] NO [✓]
PAGE 1 OF 1 PAGES

White - Water Supply • Canary - Other • Pink - Owner • Goldenrod - Contractor

Doc. No. 40-08/88/05/03