MAIL TO:
WATER SUPPLY BRANCH
DIVISION OF WATER RESOURCES
P.O. BOX 1401
DOVER, DELAWARE 19903

STATE OF DELAWARE
DEPARTMENT OF NATURAL RESOURCES
AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST BE RETURNED WITHIN 30 DAYS AFTER CONSTRUCTION DATE.

MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE #1

PERMIT NO. 82938 LOCAL ID
Owner Allens Hatchery, Inc.
Address P.O. Box 1300
City Seaford, State De. Zip 19973
Telephone Number 732-9511
Consulting Firm/Supervising Geologist (If applicable)

Telephone Number
Well Contractor George J. Daisey Well Drilling
Date of Completion 8-11-90
Name of DNREC Contact Person
Drilling Method HOLLOW CORE AUGER

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES [✓] NO [ ]
IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Q93A-15

WELL CONSTRUCTION

Total depth drilled: 15'
Depth to water 4'
Surveyed Top of Casing Elevations
_____ Inner _____ Outer Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	2'	
Casing bottom	5'	
Casing diameter	2"	
Casing material	PVC	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	5'	
Screen bottom	15'	
Screen diameter	2"	
Screen material	PVC	

Type of Grout BENTONITE from +1' to 4'
Gravel pack interval from 5' to 15'
Aquifer/Formation screened in:
Type of samples (ditch, split spoon, etc.)

Samples Logged By: _____ (Name)
(Title) (Company)

Well Drilled By: George J. Daisey Well Drilling (Company Name)

George J. Daisey 9-17-90
(Signature of Driller in Charge) (Date)

DRILLERS LOG DESCRIP.	TOP OF STRATA	BOTTOM
top soil	0	16"
sand yellow	16"	28"
fine sand white	28"	108"
coarse sand white	108"	180"

SUPPLEMENTAL DRILLERS LOG ATTACHED?
YES [ ] NO [✓]
PAGE 1 OF _____ PAGES

White - Water Supply • Canary - Other • Pink - Owner • Goldenrod - Contractor

Doc. No. 40-08/88/05/03