TELEPHONE 302/337-8254

Delmarva Drilling Co., Inc.

P. O. BOX 188 BRIDGEVILLE, DELAWARE 19933

Well 18=20'

PC32-17

Water Well Contractors

CUSTOMER E. I. DuPont # 53002 JOB KB 6847

ADDRESS Seaford, Delaware DATE 3-3-82

LOCATION 330 e of Woodland Ferry Road

FEET FROM GROUND SURFACE 0 TO.....	WELL LOG
0-1	top soil
1-3	sand and clay
3-9	fine to med sand
9-10	sandw/clay
10-20	fine to med sand
20-22	clay
	1 box of pellets, 3 bags cement 1 6" steel cap
	Shelby tube at 20' to 22'

GROUND — TOTAL DEPTH - FT. — 15 CASING — SCREEN

WELL NO. 1	DIAMETER OF WELL 4	DEPT. OF WELL 20
HRS. PUMPED 2½	SLOT SIZE .016	TYPE OF CASING PVC
CAPACITY G.P.M. 10	DRILLING MACHINE NO. D 3	LENGTH OF CASING 15
STATIC LEVEL 5	DRILLER Ed Kelley	DISTANCE TO TOP OF SCREEN 15-20
PUMPING LEVEL 18	GRAVEL #2	TYPE SCREEN PVC
SPECIFIC CAPACITY	BAGS OF CEMENT 3	SIZE OF SCREEN 4
PUMPED WITH pumper	DATE WELL COMPLETED 3-3-83	
DEPTH OF CEMENT GROUT 0-15	DRILLER'S HELPER S Baker	Ed Kelley
DEPTH GRAVEL PACKED 16-20		WELL DRILLER'S SIGNATURE