MAIL TO:
WATER SUPPLY BRANCH
DIVISION OF WATER RESOURCES
P.O. BOX 1401
DOVER, DELAWARE 19903

STATE OF DELAWARE
DEPARTMENT OF NATURAL RESOURCES AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST BE RETURNED WITHIN 30 DAYS AFTER CONSTRUCTION DATE.

MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. 82451 LOCAL ID S22
Owner U/D Plant Soil Sci.
Address U/D
City New York State DE Zip 19716
Telephone Number 451-1392
Consulting Firm/Supervising Geologist (If applicable) DGS
Telephone Number 451-8261
Well Contractor DGS - BOUNDS
Date of Completion 5/8/90
Name of DNREC Contact Person WILLIAMS
Drilling Method Auger

WELL CONSTRUCTION

Total depth drilled: 14.7'
Depth to water 8.5'
Surveyed Top of Casing Elevations
N/A (Inner) (Outer) Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	+1.0	
Casing bottom	12.2	
Casing diameter	2.0	
Casing material	PVC	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	12.2	
Screen bottom	14.7	
Screen diameter	2.0	
Screen material	PVC	

Type of Grout BENT from 6 to 8.5
Gravel pack interval from N/A to
Aquifer/Formation screened in: UNCONFINED
Type of samples (ditch, split spoon, etc.) Auger

Samples Logged By: R. Bounds (Name)
Sr. Research Tech (Title) DGS (Company)

Well Drilled By: DGS (Company Name)
Roland E. Bounds (Signature of Driller in Charge) 5/9/90 (Date)

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES [X] NO [ ]
IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

Pe 33-49

DRILLERS LOG DESCRIP.	TOP OF STRATA	BOTTOM
TOPSOIL	0	
TAN M-C SAND W/ TR. GRAVEL	0.5	

SUPPLEMENTAL DRILLERS LOG ATTACHED?
YES [ ] NO [X]
PAGE 1 OF 1 PAGES

White - Water Supply • Canary - Other • Pink - Owner • Goldenrod - Contractor

Doc. No. 40-08/88/05/03