MAIL TO:
WATER SUPPLY BRANCH
DIVISION OF WATER RESOURCES
P.O. BOX 1401
DOVER, DELAWARE 19903

STATE OF DELAWARE
DEPARTMENT OF NATURAL RESOURCES
AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST BE RETURNED WITHIN 30 DAYS AFTER CONSTRUCTION DATE.

MONITOR / OBSERVATION WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. 94980 LOCAL ID MW3
Owner Homestead Assoc. Inc.
Address 2011 Concord Pike
City Wilmington State DE Zip 19803
Telephone Number 302-651-0275
Consulting Firm/Supervising Geologist (If applicable)
Telephone Number
Well Contractor American Water Well Sys. Inc.
Date of Completion 4/21/93
Name of DNREC Contact Person
Drilling Method auger/mud

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES [ ] NO [ ]
IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

RECEIVED
AUG 9 1993
WATER SUPPLY

PF42-07

WELL CONSTRUCTION

Total depth drilled: 16'6"
Depth to water 4'
Surveyed Top of Casing Elevations
_____ Inner _____ Outer Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	~~1x6~~x2'	
Casing bottom	1'6"	
Casing diameter	2"	
Casing material	pvc	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	1'6"	
Screen bottom	16'6	
Screen diameter	2"	
Screen material	pvc	

Type of Grout clay from 0 to 1'6"
Gravel pack interval from 1'6" to 16'5"
Aquifer/Formation screened in: Columbia
Type of samples (ditch, split spoon, etc.)
Ditch

Samples Logged By: _____ (Name)
(Title) (Company)

Well Drilled By: American Water Well Sys. Inc. (Company Name)

(Signature of Driller in Charge) 4/30/93 (Date)

DRILLERS LOG DESCRIP.	TOP OF STRATA	BOTTOM
top soil	0	1/2'
silty fine/med sand	6"	4'
fine/med sand (braun)	4'	11'
silty/sand fine to med	11'	16.6

SUPPLEMENTAL DRILLERS LOG ATTACHED?
YES [ ] NO [X]
PAGE 1 OF 1 PAGES

White - Water Supply • Canary - Other • Pink - Owner • Goldenrod - Contractor

DOCUMENT NO. 40-08/87/02/03 - EC 81