WALTON CORPORATION
Drilling Contract

P. O. BOX 1097, NEWARK, DELAWARE 19711

Pg 54-10

BORING LOG

NAME ....Townsend Inc. Spray Irrigation Facility.... PROJECT NO. ...130-2.....

...Millsboro, DE..... SUPERVISOR .....

BORING NO.	DRILLER	DATE
MP-8	G. Truver	10-30-78
WEATHER	**SURFACE ELEVATION**	**DATUM**
Cool & Windy	22.05 ft.	USGS (approx. @ 1 ft.±)

Sample No.	Sample Depth - Feet From	Sample Depth - Feet To	Depth Strata Feet From	Depth Strata Feet To	Driller's Description of Materials	*Blows A		
			0	4.0	Auger			
1	4.0	5.5	4.0	4.5	Brn. Silty F/C Sand w/Tr. Grav.	8	11	12
			4.5	7.5	Brn. Silty F Sand			
2	9.0	10.5	7.5		Lg. Brn. F Sand w/Tr. Silt	5	8	8
3	14.0	15.5			Same	8	12	14
4	19.0	20.5		20.0	Same (Wet)	6	7	7
			20.0	22.0	Orange Brn. F/M Sand w/Tr. Silt			
5	24.0	25.5	22.0	25.5	Orange Brn. F Sand w/Tr. Silt	3	5	10
					2" PVC .010 Slot Well Screen 16.0-26.0			
					Gravel Pack - 15.0-26.0			
					Bentonite Grout - 0-15.0			

*A Number of blows of 140 lb. hammer dropped 30 in. required to drive 2 in. split-spoon sampler for each of three 6 in. increments.

* B Number of blows of 300 lb. hammer dropped 18 in. required to drive ..... in. casing 12 inches.

REMARKS: ..Wet on Spoon @ 19.0.....

.....W/L @ completion 20.0.....

.....

.....

GROUND WATER

BLOWS ON CASING B
0- 1
1- 2
2- 3
3- 4
4- 5
5- 6
6- 7
7- 8
8- 9
9-10
10-11
11-12
12-13
13-14
14-15
15-16
16-17
17-18
18-19
19-20
20-21
21-22
22-23
23-24
24-25
25-26
26-27
27-28
28-29
29-30
30-31
31-32
32-33
33-34
34-35
35-36
36-37
37-38
38-39
39-40
40-41
41-42
42-43
43-44
44-45
45-46
46-47
47-48
48-49
49-50
50-51
51-52
52-53
53-54
54-55
55-56
56-57
57-58
58-59
59-60
60-61