WALTON CORPORATION
Drilling Contrac

P. O. BOX 1097, NEWARK, DELAWARE 19711

BORING LOG

Pg 54-12

NAME Townsends Inc.-Spray Irrigation Facility PROJECT NO. 130-2

Millsboro, DE. SUPERVISOR

BORING NO. Temp. Piezometer A TW-A | DRILLER G. Truver | DATE 10-30-78

WEATHER Cool & Windy | SURFACE ELEVATION 21.5 ft. | DATUM USGS (approx. @ 1 ft.±)

Sample No.	Sample Depth - Feet From	Sample Depth - Feet To	Depth Strata Feet From	Depth Strata Feet To	Driller's Description of Materials	*Blows A		
1	0	1.5	0	1.5	Dk. Brn. Silty Gravel	2	3	4
2	1.5	3.0	1.5	3.5	Lg. Brn. F Sand w/Tr. Silt	4	5	5
3	4.0	5.5	3.5	6.0	Brn. Silty F Sand	4	12	7
4	6.0	7.5	6.0	8.0	Brn. Silty F/M Sand w/Some Grav.	7	19	9
5	9.0	10.5	8.0	13.0	Lg. Brn. Silty F Sand	3	7	9
6	14.0	15.5	13.0	17.5	Brownish White F/M Sand w/Tr. Silt & Gravel	8	14	12
7	19.0	20.5	17.5		Brownish White Silty F Sand (Wet)	2	3	3
8	24.0	25.5		25.5	Same	5	6	10

*A Number of blows of 140 lb. hammer dropped 30 in. required to drive 2 in. split-spoon sampler for each of three 6 in. increments.

* B Number of blows of 300 lb. hammer dropped 18 in. required to drive ..... in. casing 12 inches.

REMARKS: Wet on Spoon @ 18.5

W/L @ completion 18.0

GROUND WATER

BLOWS ON CASING B
0- 1
1- 2
2- 3
3- 4
4- 5
5- 6
6- 7
7- 8
8- 9
9-10
10-11
11-12
12-13 ✓
13-14
14-15
15-16
16-17
17-18
18-19
19-20
20-21
21-22
22-23
23-24
24-25
25-26
26-27
27-28
28-29
29-30
30-31
31-32
32-33
33-34
34-35
35-36
36-37
37-38
38-39
39-40
40-41
41-42
42-43
43-44
44-45
45-46
46-47
47-48
48-49
49-50
50-51
51-52
52-53
53-54
54-55
55-56
56-57
57-58
58-59
59-60
60-61