WALTON CORPORATION

Drilling Contr: r

P. O. BOX 1097, NEWARK, DELAWARE 19711

Pg 55-10

BORING LOG

NAME Townsend Inc. PROJECT NO. 130

Millsboro, DE. SUPERVISOR ---

BORING NO.	DRILLER	DATE
MW-3	G. Truver	10-26-77
WEATHER	**SURFACE ELEVATION**	**DATUM**
Raining	14.8 ft.	U.S.G.S. (approx.)

Sample No.	Sample Depth - Feet From	Sample Depth - Feet To	Depth Strata Feet From	Depth Strata Feet To	Driller's Description of Materials	*Blows A			
			0	0.5	Top Soil				
1	1.0	3.0	0.5		Dk. Brn. F Sand w/Tr. Silt 2	2	2	2	
2	4.0	6.0		5.0	Dk. Brn. F Sand w/Tr. Silt 7	8	9	7	
			5.0	6.0	Lt. Brn. F Sand				
			6.0						
3	6.0	8.0			Lt. Brn. Fine Sand 2	3	3	5	
4	9.0	11.0		13.0	Dk. Brn. F Sand 3	5	7	6	
5	14.0	16.0	13.0	17.0	Yellow & Brn. F/M Sand w/Tr. 2	3	3	3	
					Silt				
6	17.0	19.0	17.0	19.0	Yellow & Brn. F/M Sand w/Tr. 3	6	5	5	
					Gravel				

*A Number of blows of 140 lb. hammer dropped 30 in. required to drive 2 in. split-spoon sampler for each of three 6 in. increments.

* B Number of blows of 300 lb. hammer dropped 18 in. required to drive ..... in. casing 12 inches.

REMARKS: Wet in Spoon @ 13.5

Screen interval: 8.6 to 19.4 ft.

GROUND WATER

12.6 ft.	10-27-77	

BLOWS ON CASING B
0- 1
1- 2
2- 3
3- 4
4- 5
5- 6
6- 7
7- 8
8- 9
9-10
10-11
11-12
12-13
13-14
14-15
15-16
16-17
17-18
18-19
19-20
20-21
21-22
22-23
23-24
24-25
25-26
26-27
27-28
28-29
29-30
30-31
31-32
32-33
33-34
34-35
35-36
36-37
37-38
38-39
39-40
40-41
41-42
42-43
43-44
44-45
45-46
46-47
47-48
48-49
49-50
50-51
51-52
52-53
53-54
54-55
55-56
56-57
57-58
58-59
59-60
60-61