WALTON CORPORATION
Drilling Contractor
P. O. BOX 1097, NEWARK, DELAWARE 19711

Pg 55-12

BORING LOG

NAME Townsend Inc. PROJECT NO. 130

Millsboro, De. SUPERVISOR ---

BORING NO.	DRILLER	DATE
MW-5	G. Truver	10-27-77
WEATHER	**SURFACE ELEVATION**	**DATUM**
Overcast	21.0 ft.	U.S.G.S. (approx.)

Sample No.	Sample Depth - Feet From	Sample Depth - Feet To	Depth Strata Feet From	Depth Strata Feet To	Driller's Description of Materials	*Blows A		
			0	1.0	Top Soil			
1	1.0	3.0	1.0	3.0	Brn. F Sand w/Tr. Silt & Grav. 1	1	2	3
2	4.0	6.0	3.0	6.0	Brn. F Sand w/Tr. Silt, Clay & 2	3	4	4
					Gravel			
3	6.0	8.0	6.0	8.5	Brn. F Sand w/Some Silt 1	7	11	14
4	9.0	11.0	8.5	10.0	Brn. & Gray F Sand w/Tr. Silt 3	7	11	4
			10.0		Brn. Silty F Sand			
5	14.0	16.0		14.0	Same 7	7	9	9
			14.0	18.0	Brn. & Gray F/M Sand w/Tr. Silt & Grav.			
6	19.0	21.0	18.0	21.0	Brn. & Gray & Orange F/C Sand 6	6	5	10
					w/Tr. Silt & Gravel			

*A Number of blows of 140 lb. hammer dropped 30 in. required to drive 2 in. split-spoon sampler for each of three 6 in. increments.

* B Number of blows of 300 lb. hammer dropped 18 in. required to drive ..... in. casing 12 inches.

REMARKS: Sample Wet @ 19.0

Screen Interval: 13.8 to 24.6 ft.

GROUND WATER

20.3 ft.	10-27-77	

BLOWS ON CASING B
0- 1
1- 2
2- 3
3- 4
4- 5
5- 6
6- 7
7- 8
8- 9
9-10
10-11
11-12
12-13
13-14
14-15
15-16
16-17
17-18
18-19
19-20
20-21
21-22
22-23
23-24
24-25
25-26
26-27
27-28
28-29
29-30
30-31
31-32
32-33
33-34
34-35
35-36
36-37
37-38
38-39
39-40
40-41
41-42
42-43
43-44
44-45
45-46
46-47
47-48
48-49
49-50
50-51
51-52
52-53
53-54
54-55
55-56
56-57
57-58
58-59
59-60
60-61