MAIL TO:
WATER SUPPLY BRANCH
DIVISION OF WATER RESOURCES
P.O. BOX 1401
DOVER, DELAWARE 19903

STATE OF DELAWARE
DEPARTMENT OF NATURAL RESOURCES
AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST BE RETURNED 21 DAYS AFTER CONSTRUCTION DATE

WELL COMPLETION REPORT

All FW

PLEASE PRINT

PERMIT NO. 69098 LOCAL ID #3

OWNER Cpl Depot

CONSTRUCTION DATE 6/3/87

PURPOSE: ☐ TEST ☒ PERMANENT

USE: ☐ DOMESTIC ☐ AGRICULTURAL
☐ COMMERCIAL ☐ INDUSTRIAL
☐ IRRIGATION ☐ PUBLIC
☒ MONITOR ☐ DEWATERING
☐ HEAT PUMP RECHARGE ☐ HEAT PUMP SUPPLY
☐ OTHER (Specify)

IS THIS A REPLACEMENT WELL? YES ☐ NO ☒

ABANDONMENT DATE FOR OLD WELL

ABANDONMENT METHOD

DRILLING METHOD

☐ AUGERED ☐ BORED ☐ CABLE TOOL
☐ DRIVEN ☐ JETTED ☐ AIR ROTARY
☒ MUD ROTARY ☐ REVERSE ☐ WASHED
☐ OTHER (Specify)

TOTAL DEPTH DRILLED 10'

CASING SEQUENCE

CASING TOP	+3	
CASING BOTTOM	5'	
CASING DIAMETER	2"	
CASING MATERIAL	PVC	

SCREEN SEQUENCE

SCREEN TOP	5'	
SCREEN BOTTOM	9'	
SCREEN DIAMETER	2"	
SCREEN MATERIAL	PVC	

WRITTEN APPROVAL FOR SCREENING/GRAVEL PACKING MORE THAN ONE AQUIFER MUST BE OBTAINED FROM DNREC.

GROUT TYPE: CEMENT ☐ BENTONITE CLAY ☒

OTHER:

FROM 0 TO 4 FEET

NON-GROUT BACKFILL OF WELL ANNULUS

TYPE FROM TO FEET

GRAVEL PACK: TYPE Morie II

FROM 4 TO 10 FEET

STATIC WATER LEVEL, DATE 6/3

59" FT. (below, above) GROUND SURFACE

PUMPING WATER LEVEL: 9 FT. BELOW GRADE

AFTER 3 HOURS AT 3 GPM.

WELL HEAD COMPLETION:

TYPE: PITLESS ADAPTOR ☐

OTHER: Capped

36 INCHES ABOVE GRADE.

TYPE OF PERMANENT PUMP INSTALLED:

PUMP MANUFACTURE N/A

RATED CAPACITY (GPM)

PUMP INTAKE SETTING FT. BELOW GRADE

THE COMPLETED WELL IS?

	YES	NO
A. AT LEAST 5' FROM ANY OVERHANG	☒	☐
B. AT LEAST 50' FROM ANY SEPTIC TANK	☒	☐
C. AT LEAST 10' FROM TOWN SEWER LINE	☒	☐
D. AT LEAST 100' FROM THE NEAREST EDGE OF ANY TILE FIELD	☒	☐

THE NEAREST NEIGHBORS (CIRCLE ONE)

SEPTIC TILE FIELD CESSPOOL OR PRIVY

IS 2500 FROM COMPLETED WELL.

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? ☒ ☐

IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

QF 54-05

RECEIVED
OCT 30 1987
WATER SUPPLY

DRILLERS LOG DESCRIPTION	TOP OF STRATA	BOTTOM OF STRATA
Top soil	0	1
Tn fn/md sand	1	9
Brn cly	9	9' 6"
Fn/md sand	9' 6"	10

SUPPLEMENTAL DRILLERS LOG ATTACHED YES ☐ NO ☒

PAGE 1 OF ___ PAGES

COMPANY NAME American Water Well Systems

SIGNATURE OF DRILLER IN CHARGE: Calvin Wallace DATE 7/10/87

WHITE - [illegible] CANARY - CONTRACTOR PINK - [illegible]