Qh 11-6 ✓uA

TELEPHONE 302/337-0254

Delmarva Drilling Co., Inc.

P. O. BOX 188 • BRIDGEVILLE, DELAWARE 19933

3206'

Water Well Contractors

CUSTOMER Delmarva Power & Light Co. JOB 2277

ADDRESS Gilbert Assoc., Reading, PA Indian River Plant DATE 9/10/74

LOCATION Indian River Station ~~XXX~~ Well 2-A

TOTAL DEPTH - FT. 100'

CASING 90'

SCREEN 10'

FEET FROM GROUND SURFACE 0 TO.....	WELL LOG
0 - 8	Fine med. tan sand
8 - 52	Fine coarse white sand
52 - 60	Fine white sand
60 - 81	Fine coarse tan sand
81 - 105	Fine coarse rust-tan sand

WELL NO. 2-A	DIAMETER OF WELL 2"	DEPT. OF WELL 100'
HRS. PUMPED 4	SLOT SIZE .016	TYPE OF CASING PVC
CAPACITY G.P.M. 40	DRILLING MACHINE NO. D-1	LENGTH OF CASING 90'
STATIC LEVEL 15'	DRILLER Bill Cowgill	DISTANCE TO TOP OF SCREEN 90-100'
PUMPING LEVEL 25'	GRAVEL #2 Morie	TYPE SCREEN PVC
SPECIFIC CAPACITY 4	BAGS OF CEMENT 8	SIZE OF SCREEN 2"
PUMPED WITH pump	DATE WELL COMPLETED 9/10/74	
DEPTH OF CEMENT GROUT 0 - 20'	DRILLER'S HELPER Dan Short	Bill Cowgill