MAIL TO:
WATER SUPPLY BRANCH
DIVISION OF WATER RESOURCES
P.O. BOX 1401
DOVER, DELAWARE 19903

STATE OF DELAWARE
DEPARTMENT OF NATURAL RESOURCES AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST BE RETURNED 30 DAYS AFTER CONSTRUCTION DATE

MONITOR WELL COMPLETION REPORT

Qh21-15 K

AFB

PLEASE PRINT OR TYPE

PERMIT NO. 78936 LOCAL ID P-10
Owner Ingsboro Frankford Sanitary Sewer Dist
Address Box 589
City Georgetown State De. Zip 19947
Telephone Number
Consulting Firm/Supervising Geologist (If applicable)
George Miles + Buhr
Telephone Number 301-742-3415
Well Contractor Earth Data Inc 1473
Date of Completion 6/1/87
Drilling Method: Hand Auger

WELL CONSTRUCTION

Total depth drilled: 10
Depth to water 7.46
Surveyed Top of Casing Elevations
12.73 (Inner) _____ (Outer) Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	+2	
Casing bottom	-8	
Casing diameter	3/4"	
Casing material	PVC	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	-8	
Screen bottom	-10	
Screen diameter	3/4"	
Screen material	PVC	

Type of Grout Bentonite from 0 to -7
Gravel pack interval from -7 to -10
Aquifer/Formation screened in: Columbia

Samples Logged By: J. King (Name)
Hydrogeologist (Title) Earth Data Inc (Company)

Well Drilled By: Earth Data Inc 1473 (Company Name)
[signature] 713 1.2.90
(Signature of Driller in Charge) (Date)

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES [✓] NO [ ]
IF NO, DESCRIBE LOCATION, CHANGE OR OTHER COMMENTS.

DRILLERS LOG DESCRIP.	TOP OF STRATA	BOTTOM
Med to Coarse Sand	0	10

RECEIVED WATER SUPPLY

SUPPLEMENTAL DRILLERS LOG ATTACHED?
YES [ ] NO [✓]
PAGE 1 OF ___ PAGES

White - DNREC Canary - Contractor Pink - Owner

Doc. No. 40-08/88/05/03