.ION
.ER RESOURCES
.HWAY
.ELAWARE 19901
.E: 302-739-3665
.X: 302-739-2296

STATE OF DELAWARE
DEPARTMENT OF NATURAL RESOURCES
AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST BE RETURNED WITHIN 30 DAYS OF CONSTRUCTION DATE

FORMATION LOG

0c55-19

PAGE 1 OF 1 PAGES

PLEASE PRINT OR TYPE - ILLEGIBLE OR INCOMPLETE FORMS WILL BE RETURNED

PERMIT# 158833-W

LOCAL ID#

PROPERTY OWNER Van Thi-Tran

WELL CONTRACTOR American Water Well Systems, Inc.

LIC# 608

DESCRIPTION	TOP OF STRATA	BOTTOM OF STRATA
Top soil	0'	1'
White, Yellow & Gray clay	1'	20'
Tan fine to medium sand	20'	24'
Brown clay with wood	24'	27'
Tan fine to coarse sand	27'	61'
Tan fine to medium sand	61'	75'

OTHER COMMENTS:

RECEIVED
NOV 03 1999
WATER SUPPLY

I HEREBY AFFIRM THE INFORMATION I HAVE SUBMITTED IS ACCURATE AND CORRECT

Signature of Well Driller In Charge

608
License#

11/1/99
Date

White - DNREC • Canary - Contractor • Pink - Owner

Doc. No. 40-08-82-12-11