MAIL TO:
WATER SUPPLY BRANCH
DIVISION OF WATER RESOURCES
P.O. BOX 1401
DOVER, DELAWARE 19903

STATE OF DELAWARE
DEPARTMENT OF NATURAL RESOURCES AND ENVIRONMENTAL CONTROL

WELL COMPLETION REPORT MUST BE RETURNED WITHIN 30 DAYS AFTER CONSTRUCTION DATE.

MONITOR WELL COMPLETION REPORT

PLEASE PRINT OR TYPE

PERMIT NO. 79404 LOCAL ID H-2
Owner USGS Water Quality Study
Address 300 S New St
City Dover State DE Zip 19958
Telephone Number 734-2506
Consulting Firm/Supervising Geologist (If applicable)
J. Denver
Telephone Number
Well Contractor DGS - Bounds
Date of Completion 10-25-89
Name of DNREC Contact Person J. Jordan
Drilling Method Auger

WELL CONSTRUCTION

Total depth drilled: 80
Depth to water ~5
Surveyed Top of Casing Elevations
_____ Inner _____ Outer Ft. above Sea Level

CASING SEQUENCE

	Inner casing	Outer casing
Casing top	-1	
Casing bottom	9	
Casing diameter	1 1/4	
Casing material	steel	

SCREEN SEQUENCE

	Inner casing	Outer casing
Screen top	9	
Screen bottom	14	
Screen diameter	1 1/4	
Screen material	s. steel	

Type of Grout Bent from 0 to 5
Gravel pack interval from NA to
Aquifer/Formation screened in: unconfined
Type of samples (ditch, split spoon, etc.)
cutter of auger

Samples Logged By: J. Denver (Name)
Hydrologist USGS
(Title) (Company)

Well Drilled By: DGS (Company Name)
[signature]
(Signature of Driller in Charge) (Date)

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? YES [✓] NO [ ]
IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS.

DRILLERS LOG DESCRIP.	TOP OF STRATA	BOTTOM
br loamy sd	0	1
tan sdy clay	1	5
tan silty sd	5	10
brgr silty sd	10	[illegible]
c. tan sd + silt	30	45
orange c. sd + gravel	45	66
clay	66	67
c. sd + gravel	67	80

Ph 14-12

SUPPLEMENTAL DRILLERS LOG ATTACHED?
YES [ ] NO [✓]
PAGE 1 OF _____ PAGES

White - Water Supply • Canary - Other • Pink - Owner • Goldenrod - Contractor

Doc. No. 40-08/88/05/03