WELL COMPLETION REPORT

USE PRINT

WELL NO. S.S. #1 LOCATION

OWNER John Conlin

CONSTRUCTION DATE 2-22-84

PURPOSE ☐ TEST ☒ PERMANENT

USE ☒ DOMESTIC ☐ AGRICULTURAL
☐ COMMERCIAL ☐ INDUSTRIAL
☐ IRRIGATION ☐ PUBLIC
☐ MONITOR ☐ DEWATERING
☐ HEAT PUMP RECHARGE ☐ HEAT PUMP SUPPLY
☐ OTHER (Specify)

THIS A REPLACEMENT WELL? YES ☐ NO ☒

ABANDONMENT DATE FOR OLD WELL

ABANDONMENT METHOD

DRILLING METHOD

AUGERED ☐ BORED ☐ CABLE TOOL
DRIVEN ☐ JETTED ☒ AIR ROTARY
MUD ROTARY ☐ REVERSE ☐ WASHED
OTHER (Specify)

TOTAL DEPTH DRILLED 168'

CASING SEQUENCE

	1st	2nd	3rd	4th
CASING TOP	2" Above	Ty		
CASING BOTTOM	19'	15'		
CASING DIAMETER	5"	2"		
CASING MATERIAL	Steel	PVC		

SCREEN SEQUENCE

	1st	2nd	3rd	4th
SCREEN TOP	155			
SCREEN BOTTOM	165			
SCREEN DIAMETER	2"			
SCREEN MATERIAL	PVC			

SCREEN ATTACHED, PERF. DIAMETER, SLOTS, PERFORATED LENGTH, TYPE OF PERFORATED MATERIAL

GROUT TYPE ☐ CEMENT ☐ BENTONITE CLAY ☒

FROM 0 TO 100 FEET

BACKFILL OF WELL ANNULUS

PERFORATION 150 TO 155 FEET

GRAVEL PACK TYPE #3 Washed

FROM 155 TO 168 FEET

STATIC WATER LEVEL DATE 2-22-84

6 FT. ☐ Below ☐ Above GROUND SURFACE

PUMPING WATER LEVEL 50 FT. BELOW GRADE

YIELD 5 GPM HOURS AT 60 GPM

WELL HEAD COMPLETION:

PITLESS ADAPTOR ☒

MFGR

4" INCHES ABOVE GRADE

TYPE OF PERMANENT PUMP INSTALLED:

PUMP MANUFACTURE Gould

RATED CAPACITY (GPM) 10

PUMP INTAKE SETTING 30 FT. BELOW GRADE

THE COMPLETED WELL IS?

	YES	NO
A. AT LEAST 5' FROM ANY OVERHANG	☒	☐
B. AT LEAST 50' FROM ANY SEPTIC TANK	☒	☐
C. AT LEAST 10' FROM TOWN SEWER LINE	☒	☐
D. AT LEAST 10' FROM THE NEAREST EDGE OF ANY TILE FIELD	☒	☐

THE NEAREST NEIGHBORS (CIRCLE ONE)

(WELL) TILE FIELD CESSPOOL OR PRIVY

IS 100' FROM COMPLETED WELL.

IS COMPLETED WELL LOCATED AS SHOWN ON APPLICATION FORM? ☒ ☐

IF NO, DESCRIBE LOCATION CHANGE OR OTHER COMMENTS

RECEIVED

FEB 24 1984

WATER SUPPLY

RJ 32-24

DRILLER'S LOG DESCRIPTION	TOP OF STRATA	BOTTOM OF STRATA
Clay & fine Sand	0'	10'
Sandy gravel Blue clay	10'	20'
Blue clay	20'	50'
Coarse gray sand Blue clay	50'	60'
Coarse gray sand	60'	100'
Medium coarse tan sand	100'	110'
Coarse tan sand	110'	120'
Medium coarse gray sand	120'	130'
Medium coarse gray sand Blue clay	130'	150'
Medium coarse tan sand	150'	168'

SUPPLEMENTAL DRILLER'S LOG ATTACHED YES ☐ NO ☒

PAGE 1 OF 1 PAGES

COMPANY NAME Burns Well Drilling

SIGNATURE OF DRILLER IN CHARGE

DATE 2-23-84

FORM NO. 1 [illegible]